

Compliance Report 2

Locomotive Workshop SSD 8449

June 2020

1 Version control

Application number: SSD 8449

File name: Locomotive Workshop Compliance Report 2 SSD 8449_Rev1.docx

Report name: Locomotive Workshop Compliance Report 2

Version name	Date
Revision 1	15/06/2020

Contents

1	Version control	2
2	Executive Summary	4
3	Introduction	4
<hr/>		
3.1	Background	4
3.2	Site Description	4
3.3	Project Details	4
<hr/>		
4	Compliance Status Summary	5
5	Previous Report Action	5
6	Incidents	5
7	Complaints	5
Appendix A – Compliance Report Declaration Form		6
Appendix B – Compliance Report		1
<hr/>		

2 Executive Summary

This Compliance Report is written in accordance with the Compliance Reporting Post Approval Requirements (Department 2018). Compliance Report 2 must be issued to the Department 26 weeks following the issue of Compliance Report 1.

3 Introduction

3.1 Background

Historically, the broader South Eveleigh site was used for railway maintenance, storage and other associated industries. Use of the South Eveleigh site as marshaling yards and workshops formed part of a large railway-based precinct on both sides of the main railway line, dating from 1882 and growing in size until its closure in 1989. Since this time, the precinct has been progressively redeveloped and repurposed.

In 2014, the NSW Government resolved to offer development sites within South Eveleigh for sale through a selective tender process conducted by Urban Growth NSW Development Corporation (UGDC). In November 2015 Mirvac Projects Pty Ltd (Mircvac) was named as the successful party and ownership and development rights of the precinct were subsequently transferred.

The redevelopment of the Locomotive Workshop is also part of Mirvac's redevelopment strategy for South Eveleigh. Two State Significant Development Applications were approved by the Independent Planning Commission on 22 February 2019. SSD 8517 relates to Bays 1-4a and SSD 8449 relates to Bays 5-15.

3.2 Site Description

The Locomotive Workshop building is located within the northern portion of South Eveleigh. It is legally described as Lot 4000 in DP1194309, and has an area of 26,984m².

The site is owned by Mirvac Projects (Retail and Commercial) Pty Limited as the Trustee of the Mirvac Locomotive Trust.

3.3 Project Details

Project name	Locomotive Workshop, Australian Technology Park
Application number	SSD 8449
Project address	2 Locomotive Street, Eveleigh, NSW 2015
Project phase	Construction
Compliance reporting period	Compliance Report 2
Project activity summary	In-ground services and foundations complete, installation of structural steel and slab pour ongoing. Roof and façade work ongoing. Services and base building fitout due to commence.
Key project personnel	Uma Springford, Senior Development Manager, Mircvac Email: uma.springford@mircvac.com Chris Callaghan, Project Manager, Mircvac Email: chris.callaghan@mircvac.com

3.4 Compliance Monitoring and Reporting Schedule

The table below outlines the frequency of compliance reporting for the project.

Report	Timing	Anticipated Lodgement Date
Compliance Monitoring and Reporting Program	Submitted to DPE 28/02/19	
Pre-Construction Compliance Report	12/04/2019	
Compliance Report 1	16/12/19	
Compliance Report 2	26 weeks following Compliance Report 1	This report (15/06/2020)

4 Compliance Status Summary

The compliance table (Appendix B) demonstrates compliance with conditions of consent required for the projects. With regards to the compliance status descriptors the following terminology and explanation has been used.

The status of meeting the requirement of the condition of consent:

- Compliant – all necessary approvals have been obtained and the action is completed.
- Non-compliant – the necessary approvals or requirements have not been obtained/ met.
- Not triggered – where a requirement is yet to be triggered.
- Submitted – where a requirement has been submitted but approval is yet to be granted.

5 Previous Report Action

Not applicable

6 Incidents

No environmental incidents have occurred and there have been no incidents requiring notification to SafeWork NSW.

7 Complaints

The following complaints have been received in relation to SSD 8449.

Enquiry Number	Date	Enquiry / Complaint	Details of enquiry or complaint	Follow Up
1	31.01.20	Complaint	Request to extent the period of noisy works credit.	The asset management team are in conversation with Post Op to resolve this issue.

2	3.2.20	Complaint	Leaking roof in Bay 14.	Mirvac coordinated repairs to rectify the issue.
3	5.6.2020	Complaint	Ensure that workers near tenancies in the Locomotive Workshop are announced to the tenants prior to undertaking works and sanitise during COVID	Workers will not enter any areas belonging to a tenant without prior agreement with the tenant. Apologies if the workers were too close for comfort to the tenancy in question.

Appendix A – Compliance Report Declaration Form

Compliance Report Declaration Form	
Project Name	Locomotive Workshop, South Eveleigh
Project Application Number	SSD 8449
Description of Project	Bays 1-4a Adaptive Reuse of the Locomotive Workshops
Project Address	2 Locomotive Street, Eveleigh NSW 2015
Proponent	Mirvac Projects (Retail & Commercial) Pty Limited
Title of Compliance Report	Construction Report 2
Date	15/06/20

I declare that I have reviewed relevant evidence and prepared the contents of the attached Compliance Report and to the best of my knowledge:

- the Compliance Report has been prepared in accordance with all relevant conditions of consent;
- the Compliance Report has been prepared in accordance with the Compliance Reporting Post Approval Requirements;
- the findings of the Compliance Report are reported truthfully, accurately and completely;
- due diligence and professional judgement have been exercised in preparing the Compliance Report; and
- the Compliance Report is an accurate summary of the compliance status of the development.

Notes:

- Under section 10.6 of the Environmental Planning and Assessment Act 1979 a person must not include false or misleading information (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is false or misleading in a material respect. The proponent of an approved project must not fail to include information in (or provide information for inclusion in) a report of monitoring data or an audit report produced to the Minister in connection with an audit if the person knows that the information is materially relevant to the monitoring or audit. The maximum penalty is, in the case of a corporation, \$1 million and for an individual, \$250,000; and
- The Crimes Act 1900 contains other offences relating to false and misleading information: section 307B (giving false or misleading information – maximum penalty 2 years' imprisonment or 200 penalty units, or both).

Locomotive Workshop Compliance Report 2

June 20



Name of Authorised Reporting Officer	Zac Langsford
Title	Assistant Development Manager
Signature	<i>Langsford</i>
Qualification	n/a
Company	Mirvac
Company Address	Level 28, 200 George Street Sydney 2000



Appendix B – Compliance Report

Source: Ramboll Independent Environmental Audit - Locomotive Workshop Bays 5-15, 31st October 2019, edited by Mirvac.

Table A-1: Compliance with SSD 8449				
APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
Schedule 2 – PART A ADMINISTRATIVE CONDITIONS				
OBLIGATION TO MINIMISE HARM TO THE ENVIRONMENT				
A1	In addition to meeting the specific performance measures and criteria in this consent, all reasonable and feasible measures must be implemented to prevent, and if prevention is not reasonable and feasible, minimise, any material harm to the environment that may result from the construction and operation of the development.	<ul style="list-style-type: none"> Interviews with Mirvac (Chris Callaghan, Project Manager) on 18/9/2019; 	<p>Mirvac management advised that an audit program has been implemented to monitor and ensure compliance with site specific environmental management plans and minimise environmental harm. These audits include:</p> <ul style="list-style-type: none"> Critical Focus Audits (internal audit) conducted every 3 months for a specific focus area. To date, one audit on electrical safety has been conducted. Full internal audits every 12 months covering all focus areas. External audits every 6 months. This has not been conducted yet. 	Compliant
TERMS OF CONSENT				
A2 (as modified)	<p>The development may only be carried out:</p> <p>(a) in compliance with the conditions of this consent;</p> <p>(b) in accordance with all written directions of the Planning Secretary;</p>	<ul style="list-style-type: none"> Interviews with Mirvac (Uma Springford, Senior Development Manager) on 13/9/2019; 	<p>The following information and/or documentation was provided to confirm the development has been carried out as required, in particular:</p> <ul style="list-style-type: none"> A compliance tracking register against Consent Conditions is maintained by the Principal Certifying Authority (PCA), Philip Chun & 	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>(c) generally in accordance with the EIS and Response to Submissions;</p> <p>(d) in accordance with the approved plans in the table below (refer to Table provided in Modification 3).</p>	<ul style="list-style-type: none"> • Modification of Development Consent for SSD 8449 (MOD 2), Condition D6, dated 29/5/2019; • Modification of Development Consent for SSD 8449 (MOD 3), Condition A2, dated 2/8/2019; • Modification of Development Consent for SSD 8449 (MOD 1), Condition B25, dated 10/9/2019 • Statement of Reasons for decision on NSW Independent Planning Commission for SSD8517 MOD 1 and SSD8449 MOD 1 dated 10/9/2019. 	<p>Associates. The PCA will not issue a Construction Certificate unless all relevant conditions are compliant. Mirvac advised the development has not received any non-compliances from the PCA and has been issued construction certificates for Stage 1, 2 and 5 for SSD8449.</p> <ul style="list-style-type: none"> • Mirvac advised written directions from the Planning Secretary have occurred where modifications to the Consent have been requested by Mirvac. The modifications to the Consent and associated communications were provided for review. • Mirvac advised the EIS, Response to Submissions and noted plans have been followed. The Auditors did not observe this to be otherwise. 	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
A3	<p>Consistent with the requirements in this consent, the Planning Secretary may make written directions to the Applicant in relation to:</p> <p>(a) the content of any strategy, study, system, plan, program, review, audit, notification, report or correspondence submitted under or otherwise made in relation to this consent, including those that are required to be, and have been, approved by the Planning Secretary; and</p> <p>(b) the implementation of any actions or measures contained in any such document referred to in condition A3(a) above.</p>	<ul style="list-style-type: none"> Same as for Condition A2. 	<p>As noted for Condition A2, the Planning Secretary has only made written directions to Mirvac where modifications to the Consent have occurred or in relation to amendments to the Pre-Construction Compliance Report. In such instances, Mirvac has responded and complied with the written directions.</p>	Compliant
A4	<p>The conditions of this consent and directions of the Planning Secretary prevail to the extent of any inconsistency, ambiguity or conflict between them and a document listed in condition A2(c). In the event of an inconsistency, ambiguity or conflict between any of the documents listed in condition A2(c), the most recent document prevails to the extent of the inconsistency, ambiguity or conflict.</p>	<ul style="list-style-type: none"> Interviews with Mirvac (Uma Springford, Senior Development Manager) on 13/9/2019 	<p>Mirvac advised there have been no instances where inconsistencies, ambiguity or conflict have occurred as described in this condition.</p>	Not triggered
EVIDENCE OF CONSULTATION				
A5	<p>Where conditions of this consent require consultation with an identified party, the Applicant must:</p> <p>(a) consult with the relevant party prior to submitting the subject document to the Planning Secretary for approval; and</p>	<ul style="list-style-type: none"> Refer to relevant Conditions as listed in findings column. 	<p>The Auditors confirmed that consultation had been carried out as required by the following Conditions:</p> <ul style="list-style-type: none"> B14 CPTMP (TfNSW and Council) B24 Rainwater Harvesting and Recycling (Council) B33 Stage 1 HIP (Heritage Council and Council) 	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>(b) provide details of the consultation undertaken including:</p> <p>(i) the outcome of that consultation, matters resolved and unresolved; and</p> <p>(ii) details of any disagreement remaining between the party consulted and the Applicant and how the Applicant has addressed the matters not resolved.</p>		<ul style="list-style-type: none"> • B34 Stage 2 HIP (Heritage Council and Council and other stakeholders) • B38 Detailed Design Information (Heritage Council and Council) • B42 New services (Heritage Consultant) • B45 Tenancy Fit Out Guidelines (Heritage Council and Council) • B48 MCMP (Heritage Council and Council) • C10 CCS (CLC, Heritage Consultant/Experts (B10)) • C22 Aboriginal object (Aboriginal community representatives, the archaeologist and OEH) <p>F2 Wayfinding Strategy (Council and TfNSW)</p>	
STRUCTURAL ADEQUACY				
A6	<p>All new buildings and structures, and any alterations or additions to existing buildings and structures, that are part of the development, must be constructed in accordance with the relevant requirements of the BCA.</p> <p><i>Notes:</i></p> <ul style="list-style-type: none"> • Under Part 4A of the EP&A Act, the Applicant is required to obtain construction and Occupation Certificates for the proposed building works. • Part 8 of the EP&A Regulation sets out the requirements for the certification of the development. 	<ul style="list-style-type: none"> • Email dated 27/3/2019 from PCA (Rhoebee Clemente of Philip Chun & Associates) to Mirvac (Zac Langsford) re confirmation of compliance with A6; • Design Compliance Certificate dated 	<p>The PCA has issued Certificates of Construction (CC1, CC2 and CC5) to date and associated documents, including a letter from the development's Structural Engineer (Arcadis) certifying that "the structural design of new elements is in accordance with accepted engineering practice, the relevant provisions of the Building Code of Australia and the relevant codes of Standards Australia". A Design Compliance Certificate was attached to CC5.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<p>6/9/2019 issued by Arcadis</p> <ul style="list-style-type: none"> • Construction Certificate No. 17-209159_CC1_SSD8 449_Stage1_Demolition, Philip Chun, 17 June 2019, with attachment letter from Arcadis to Mirvac Re: Locomotive Workshop – Conditions of Consent A6 – Structural Adequacy, 18/02/19. • Construction Certificate No. 17-209159_CC2_SSD8 449_Stage2_Foundation, Philip Chun, 12 September 2019, with attachment Design Compliance Certificate for the Foundation, 		



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		Excavation and In-Ground Works and Services, Arcadis 6/09/19. <ul style="list-style-type: none"> Construction Certificate No. 17-209159_CC5_SSD8 449_Stage5_Facade&Roof, Philip Chun, 23 August 2019, with attachment: Design Compliance Certificate for the façade and roof, Arcadis, 11/06/19. 		
OPERATION OF PLANT AND EQUIPMENT				
A7	All plant and equipment used on site, or to monitor the performance of the development must be: <ul style="list-style-type: none"> (a) maintained in a proper and efficient condition; and (b) operated in a proper and efficient manner. 	<ul style="list-style-type: none"> Interview of Mirvac HSE Officer Maintenance Logbooks for: <ul style="list-style-type: none"> ○ EWP ○ Forklift 'Daily Truck Driver Checks' sheet for w/e 22/9/19 for Unit No. 635 	The Mirvac HSE Officer maintains an online HSE Management System, 'Hammertech', that includes an online register for onsite plant. It records the date of last service and sends out notifications for inspections that fall due (e.g. 90 day inspection). Daily plant and equipment checks are carried out. Supervisors conduct Task Observations that include checking that operators are conducted safety checks of plant.	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<ul style="list-style-type: none"> 'Daily Crane Operator Checks' sheet for w/e 22/9/19 for Crane Unit No. 685 	Daily Safety Check / Pre-startup safety check records were sighted for four plant: an EWP, a forklift, a truck and a crane. Working plant (e.g. excavator, cranes, truck) were observed to be operating at the time of the site visit and they appeared to be operated in a proper and efficient manner.	
APPLICABILITY OF GUIDELINES				
A8	References in the conditions of this consent to any guideline, protocol, Australian Standard or policy are to such guidelines, protocols, Standards or policies in the form they are in as at the date of this consent.	<ul style="list-style-type: none"> Interview with Mirvac (Uma Springford, Senior Development Manager) on 13/9/2019 	Mirvac has noted this and advised that the versions of these referenced documents were current at the time of issue of the Consent.	Noted
A9	However, consistent with the conditions of this consent and without altering any limits or criteria in this consent, the Planning Secretary may, when issuing directions under this consent in respect of ongoing monitoring and management obligations, require compliance with an updated or revised version of such a guideline, protocol, Standard or policy, or a replacement of them.	<ul style="list-style-type: none"> Interview with Mirvac (Uma Springford, Senior Development Manager) on 13/9/2019 	Mirvac advised that the Planning Secretary has not requested updated or revised versions of the referenced documents to be used.	Not triggered
MONITORING AND ENVIRONMENTAL AUDITS				
A10	Any condition of this consent that requires the carrying out of monitoring or an environmental audit, whether directly or by way of a plan, strategy or program, is taken to be a condition			Noted



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>requiring monitoring or an environmental audit under Division 9.4 of Part 9 of the EP&A Act. This includes conditions in respect of incident notification, reporting and response, non-compliance notification and independent auditing.</p> <p><i>Note: For the purposes of this condition, as set out in the EP&A Act, “monitoring” is monitoring of the development to provide data on compliance with the consent or on the environmental impact of the development, and an “environmental audit” is a periodic or particular documented evaluation of the development to provide information on compliance with the consent or the environmental management or impact of the development.</i></p>			
INCIDENT NOTIFICATION, REPORTING AND RESPONSE				
A11	The Department must be notified in writing to compliance@planning.nsw.gov.au immediately after the Applicant becomes aware of an incident. The notification must identify the development (including the development application number and the name of the development if it has one) and set out the location and nature of the incident.		No incidents have occurred to date. Therefore, has not needed to notify DPIE of an incident.	Not triggered
A12	Subsequent notification must be given and reports submitted in accordance with the requirements set out in Appendix 1.			Noted
NON-COMPLIANCE NOTIFICATION				
A13	The Department must be notified in writing to compliance@planning.nsw.gov.au within seven	<ul style="list-style-type: none"> Email from Mirvac to DPIE dated 	Mirvac notified DPIE of a non-compliance in relation to Condition A16 on 18 September 2019, which was	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	days after the Applicant becomes aware of any non-compliance. The PCA must also notify the Department in writing to compliance@planning.nsw.gov.au within seven days after they identify any non-compliance.	18/09/19, Re. SSD 8517 & SSD 8449 - Conditions A13 & A16	within seven days of becoming aware of the non-compliance (13 September and confirmed by the Auditors on 18 September 2019).	
A14	The notification must identify the development and the application number for it, set out the condition of consent that the development is non-compliant with, the way in which it does not comply and the reasons for the non-compliance (if known) and what actions have been, or will be, undertaken to address the non-compliance.	<ul style="list-style-type: none"> Email from Mirvac to DPIE dated 18/09/19, Re. SSD 8517 & SSD 8449 - Conditions A13 & A16 	Mirvac's notification met the requirements of Condition A14.	Compliant
A15	A non-compliance which has been notified as an incident does not need to also be notified as a non-compliance.			Noted
REVISION OF STRATEGIES, PLANS AND PROGRAMS				
A16	Within three months of: <ul style="list-style-type: none"> (a) the submission of a Compliance Report under condition C5; (b) the submission of an incident report under condition A11; (c) the submission of an Independent Audit under condition C8; (d) the approval of any modification of the conditions of this consent; or 	<ul style="list-style-type: none"> Pre-Construction Compliance Report, Locomotive Workshop SSD 8449, April 2019, Revision 1, 19/12/2018. Email from Mirvac to DPIE, Subject: Locomotive Workshop SSD 8517 / SSD 8449 - 	Mirvac submitted the Pre-Construction Compliance Report to DPIE on 17 April 2019. Mirvac did not notify DPIE within three months of the issue of the compliance report that a review of plans, strategies and programs was being carried out. Similarly, Mirvac did not notify DPIE of a review being conducted within three months of DPIE's approval of SSD 8449 (MOD 2), which modified Condition D6 and was approved on 29 May 2019.	Compliant
			These omissions were discovered during this Audit and Mirvac subsequently notified DPIE of the	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>(e) the issue of a direction of the Planning Secretary under condition A3 which requires a review,</p> <p>the strategies, plans and programs required under this consent must be reviewed, and the Department must be notified in writing that a review is being carried out.</p>	<p>Pre-Construction Compliance Reports, 17 April 2019.</p> <ul style="list-style-type: none"> • SSD 8517 (MOD 2), 29 May 2019. • Email from Mirvac to DPIE, Re. SSD 8517 & SSD 8449 - Conditions A13 & A16, 18/09/19. 	<p>reviews on 18 September 2019. As Mirvac are now aware of the requirements of Condition A16 and have subsequently notified DPIE of the reviews, no further action is recommended.</p>	
A17	<p>If necessary to either improve the environmental performance of the development, cater for a modification or comply with a direction, the strategies, plans and programs required under this consent must be revised to the satisfaction of the Planning Secretary. Where revisions are required, the revised document must be submitted to the Planning Secretary for approval within six weeks of the review.</p> <p><i>Note: This is to ensure strategies, plans and programs are updated on a regular basis and to incorporate any recommended measures to improve the environmental performance of the development.</i></p>		<p>Mirvac has not yet updated any strategies, plans or programs.</p>	<p>Not triggered</p>



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
LIMITS OF CONSENT				
A18	This consent will lapse five years from the date of consent unless the works associated with the project have physically commenced.	<ul style="list-style-type: none"> Site visits on 13 and 18 September 2019. 	Works have physically commenced.	Noted
A19	<p>This consent does not approve the following components of the development:</p> <p>(a) operation and fit out of all tenancies within Bays 5-7 at ground floor and level 1</p> <p>(b) operation and fit out of all tenancies in Bays 8-13 at ground floor and level 1</p> <p>(c) operation and fit out of all tenancies in Bay 15 at ground floor, level 1 and level 2</p> <p>(d) operation and fit out of the retail annexes adjacent to Bays 8, 9 and 10</p> <p>(e) hours of operation of all retail tenancies</p> <p>(f) detailed signage design, content and illumination (if proposed) within all approved signage zones. Future approval for these elements is to ensure that the detailed signage design, content and illumination (if proposed) is sensitive to the heritage significance of the building</p> <p>Where required, separate approval(s) shall be obtained from the relevant consent authority.</p>	<ul style="list-style-type: none"> Site interviews with Mirvac personnel on 13 September 2019 	Mircac personnel advised that the listed components of the development are to be approved under separate approvals and are not being developed by Mirvac under SSD 8449. The Auditors saw no evidence that this was not the case.	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
A20	<p>Prior to the issue of the Construction Certificate for each stage of the development, a Long Service Levy is required to be paid. For further information please contact the Long Service Payments Corporation on their Helpline 13 1441.</p>	<ul style="list-style-type: none"> Letter from Long Service Corporation to Mirvac, Re. Revised Approval to Pay Levy by Instalments, 2 April 2019 Levy Receipt, 00378189, 29 April 2019. 	<p>The Long Service Corporation approved a revision of the instalment plan for SSD 8449 with a schedule of instalments over the life of the project.</p> <p>The first instalment was paid on 29 April 2019, which was prior to commencement of construction.</p>	Compliant
REDFERN-WATERLOO AUTHORITY CONTRIBUTIONS PLAN 2006				
A21	<p>Contributions will be required based on the Redfern-Waterloo Authority Contributions Plan 2006.</p> <p>The levy is to be calculated as 2% of the proposed cost of development, indexed between the date of determination and the date the levy is required to be paid in accordance with clause 25J(4) of the Environmental Planning and Assessment Regulation 2000 and clause 10 of Redfern-Waterloo Authority Contributions Plan 2006.</p> <p>Pursuant to the Redfern-Waterloo Authority Contributions Plan 2006, a contribution amount of \$1,949,640 plus indexation between the date of approval and date of payment, in accordance with Consumer Price Index (All Groups Index) for Sydney, is to be paid via bank cheque or alternate</p>	<ul style="list-style-type: none"> Remittance statement dated 3/6/2019 from Mirvac to UrbanGrowth NSW Development Corp for \$1,949,640 and \$367,416; Email dated 23/5/2019 from UrbanGrowth (Ian Cody, Planning Director) to Mirvac (Zac Langsford) confirming contribution amount 	<p>The evidence provided confirms payment to and receipt of \$1,949,640 to UrbanGrowth.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>payment method for deposit into the Redfern-Waterloo Fund (towards the cost of one or more of the public facilities set out in the Works Schedule to that Plan).</p> <p>Proof of payment of this contribution to the UGDC shall be provided to the Certifying Authority prior to the issue of the first Construction Certificate (or other timing in accordance with the Contributions Plan). If the amount is not to be paid prior to the first Construction Certificate, written verification of this should be provided by UrbanGrowth NSW Development Corporation and provided to the Certifier. No deferred or periodic payments are permitted.</p> <p>Email info@ugdc.nsw.gov.au or phone 9216 5700 to confirm indexed amount of the contribution, prior to preparation of a bank cheque or finalisation of any agreed alternate payment method made out to the UrbanGrowth NSW Development Corporation.</p> <p>A copy of Redfern-Waterloo Authority Contributions Plan 2006 is available for inspection at the offices of UGDC, Level 12, MLC Centre, 19 Martin Place Sydney or from the website www.ugdc.nsw.gov.au</p>	<p>to be paid for SSD 8449;</p> <ul style="list-style-type: none"> Email dated 11/6/2019 from UrbanGrowth (Sonam Dharridharka, Assistant Accountant) to Mirvac (Zac Langsford) confirming receipt of payment for SSD8449 (for A21 & A22) 		
REDFERN-WATERLOO AUTHORITY AFFORDABLE HOUSING CONTRIBUTIONS PLAN 2006				
A22	To contribute to the provision or refurbishment of affordable housing within the Redfern-Waterloo Operational Area, contributions are required in	<ul style="list-style-type: none"> Same as for Condition A21 	The evidence provided confirms payment to and receipt of \$367,416 to UrbanGrowth.	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>accordance with the Redfern-Waterloo Authority Affordable Housing Contributions Plan 2006.</p> <p>In accordance with Redfern-Waterloo Authority Affordable Housing Contributions Plan 2006, the levy is 1.25% of the additional total gross floor area (GFA) of the proposed development and is calculated at \$86.88 per square metre (being the rate at 1 July 2018). Between the date of determination and the date the levy is required to be paid, the levy is indexed in accordance with the Building Price Index, Sydney as published in Rawlinson’s Australian Construction Handbook. This is in accordance with clause 25J(4) of the Environmental Planning and Assessment Regulation 2000 and Clause 9 of the Redfern-Waterloo Authority Affordable Housing Contributions Plan 2006.</p> <p>Pursuant to the Redfern-Waterloo Affordable Contributions Plan 2006, a contribution in the amount of \$367,416 plus indexation in accordance with the Building Price Index is to be paid via bank cheque or alternate payment method into the Redfern-Waterloo Fund (towards the provision of affordable housing within the Redfern Waterloo area).</p> <p>Proof of payment of this contribution to the UGDC and calculation of any indexing, shall be provided to the Certifying Authority prior to the issue of the</p>			



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>first Construction Certificate. No deferred or periodic payments are permitted.</p> <p>Email info@ugdc.nsw.gov.au or phone 9216 5700 to confirm indexed amount of the contribution, prior to preparation of a bank cheque or finalisation of any agreed alternate payment method made out to the UrbanGrowth NSW Development Corporation.</p> <p>A copy of Redfern-Waterloo Affordable Housing Contributions Plan 2006 is available on the website www.ugdc.nsw.gov.au.</p>			
STAGING				
A23	<p>The development may be carried out generally in accordance with the following stages. A Construction Certificate may be obtained for each of the following stages, subject to satisfaction of the relevant condition(s) (refer to Table provided in the Consent)</p>	<ul style="list-style-type: none"> • Construction Certificates issued by Philip Chun & Associates for: <ul style="list-style-type: none"> ○ Stage 1 Demolition, endorsed 17/6/2019; ○ Stage 2- Foundation, endorsed 12/9/2019; 	<p>The development is being carried out in stages as described in the Consent.</p> <p>Mirvac provided Construction Certificates for Stages 1, 2 and 5 to confirm the relevant conditions have been met to the satisfaction of the PCA.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<ul style="list-style-type: none"> Stage 5 Façade & Roof, endorsed 23/8/2019. 		
PART B PRIOR TO ISSUE OF CONSTRUCTION CERTIFICATE				
EXTERNAL WALLS AND CLADDING				
B1	The external walls of all buildings including additions to existing buildings must comply with the relevant requirements of the BCA.	<ul style="list-style-type: none"> Construction Certificate No. 17-209159_CC5_SSD8449_Stage5_Facade&Roof, Philip Chun, 23 August 2019, attachments, including a letter from Mirvac Design to Philip Chun, Subject: External Wall System Design Statement, 12 August 2019. 	<p>The PCA issued a Construction Certificate for SSD8449 (Bays 5-15) Stage 5 Façade and Roof only (excluding roof skylights, platforms and guardrails). Attached to CC5 is a letter from Mirvac Design to the PCA that provides an Architect's statement that the external wall / façade details submitted to the PCA were designed to meet the relevant combustibility requirements including BCA requirements (listed in the letter).</p> <p>The Auditors rely on CC5 as evidence that the PCA was satisfied that the design for the external walls, including additions, comply with the relevant requirements of the BCA.</p>	Compliant
B2	Before the issue of the Stage 5 Construction Certificate (for Bays 5-15) and the first Occupation Certificate for the Locomotive Workshop, the Applicant must provide the Certifying Authority with documented evidence that the products and systems proposed for use or used in the construction of external walls including finishes and claddings such as synthetic or aluminium	<ul style="list-style-type: none"> Construction Certificate No. 17-209159_CC5_SSD8449_Stage5_Facade&Roof, 23 August 2019, attachments, including a letter from Mirvac Design 	A letter from Mirvac Design to the PCA provides an Architect's statement that includes details on the products and systems proposed for use or used in the construction of external walls, including finishes and claddings, were designed to meet the relevant combustibility requirements including BCA requirements (listed in the letter). It was submitted to the PCA prior to issue of CC5. The Auditors take	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>composite panels comply with the requirements of the BCA. The Applicant must provide a copy of the documentation given to the Certifying Authority to the Planning Secretary within seven days after the Certifying Authority accepts it.</p>	<p>to Philip Chun, Subject: External Wall System Design Statement, 12 August 2019.</p> <ul style="list-style-type: none"> Letter from Philip Chun (PCA) to DPIE re. SSD 8449 CC5, 23 August 2019, attachments including CC5 and a letter from Mirvac Design to Philip Chun, Subject: External Wall System Design Statement, 12 August 2019. 	<p>CC5 as evidence that the PCA was satisfied with the Architect's statement and listed drawings.</p> <p>Mirvac provided a copy of the documentation to DPIE on 12/09/19, more than 7 days after the PCA accepted the documentation, as indicated by the issue of CC5. The Auditors consider this to be an administrative non-compliance with no further action required.</p> <p>The documentation provided to DPIE on 12/09/19 did not include the Architect's statement. However, the Auditors note that the Architect's statement for SSD 8449 is the same as the Architect's statement for SSD 8517, which was provided to DPIE on the same day, except for the consent number. Furthermore, both Architect's statements reference the same set of drawings which cover both the Retail Development and the Commercial Development.</p>	
NO WORKS PRIOR TO CONSTRUCTION CERTIFICATE				
B3	<p>Work must not commence until a relevant Construction Certificate has been issued.</p>	<ul style="list-style-type: none"> Letter from Philip Chun to DPIE re. SSD 8449 CC1, 17 June 2019, attachments including CC1. 	<p>Construction works were notified as scheduled to commence on 24 June 2019, which followed the issue of CC1 on 17 June 2019.</p> <p>Stage 5 construction works were notified as scheduled to commence on 26 August 2019, which followed the issue of CC5 on 23 August 2019.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<ul style="list-style-type: none"> • Email from Mirvac to DPIE re. SSD 8449 Notice of Commencement, 21 June 2019. • Letter from Philip Chun to DPIE re. SSD 8449 CC5, 23 August 2019, attachments including CC5. • Email from Mirvac to DPIE re. SSDA 8517 & SSDA 8449 – Condition C2 Commencement of Works, 23 August 2019. • Letter from Philip Chun to DPIE re. SSD 8449 CC2, 12 September 2019, attachments including CC2. • Email from Mirvac to DPIE re. SSD 8449 Notice of Commencement of 	<p>Stage 2 construction works were notified as scheduled to commence on 13 September 2019, which followed the issue of CC2 on 12 September 2019.</p>	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		Stage 2, 11 September 2019.		
BICYCLE PARKING				
B4	A minimum of 215 employee / staff bicycle parking spaces shall be provided in Bay 15.			Not triggered
B5	The layout, design and security of bicycle facilities either on-street or off-street must comply with the minimum requirements of Australian Standard AS 2890.3 – 2015.			Not triggered
COMMUNITY LIAISON GROUP				
B6	The Community Liaison Group established under SSD 7317 is to be used for SSD 8449, to ensure that the community is kept informed and has an opportunity to feedback on the construction of the Locomotive Workshop. A heritage consultant/s and or heritage expert/s must also form part of the Community Liaison Group. All complaints are to be recorded on a complaint register and reported regularly to the Community Liaison Group.	<ul style="list-style-type: none"> Interviews with Mirvac (Uma Springford, Senior Development Manager) on 13/9/2019; South Eveleigh Community Liaison meeting summaries for 10/12/2018 (meeting #21); 4/2/2019 (meeting #22); 15/4/2019 (meeting #23); 27/5/2019 (meeting #24); Complaints Register 	<p>Mirvac advised Curio Projects has been engaged as Mirvac’s heritage consultant and are a member of the Community Liaison Group. Meeting summaries for meeting numbers 21, 22, 23 and 24 were provided to demonstrate regular CLG meetings occur including a list of attendees and apologies. Two of the meeting summary documents indicated that the CLG was attended by the Principal Heritage Specialist & Director from Curio Projects, representing the South Eveleigh Project team. Meeting summaries included feedback noted for each agenda item.</p> <p>A summary of the number and type of complaints and enquiries between each CLG meeting is discussed during the meeting, as evidenced by the meeting summary documents.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
			<p>The Complaint Register contained two noise related complaints made by existing tenants in Bay 14 associated with saw cutting in the hall area. These were reported on 4 and 5 September 2019. No other complaints have been received for this development.</p>	
CONSTRUCTION NOISE AND VIBRATION MANAGEMENT PLAN				
B7	<p>Prior to the issue of the relevant Construction Certificate, a detailed Construction Noise and Vibration Management Plan (CNVMP) prepared by a suitably qualified person shall be submitted to the Certifying Authority. The Plan shall include, but not be limited to:</p> <p>(a) identification of each work area, site compound and access route (both private and public)</p> <p>(b) identification of the specific activities that will be carried out and associated noise sources at the premises and access routes</p> <p>(c) identification of all potentially affected sensitive receivers</p> <p>(d) the construction noise objectives identified in accordance with the Interim Construction Noise Guidelines (DECC 2009)</p> <p>(e) assessment of potential noise and vibration from the proposed construction methods</p>	<ul style="list-style-type: none"> Email dated 1/4/2019 from PCA (Rhoebee Clemente of Philip Chun & Associates) to Mirvac (Zac Langsford) confirming receipt and approval of the CNVMP; ATP Locomotive Workshop Construction Noise and Vibration Management Plan, AC10, Issue 3, 1/4/2019 prepared by Arup Pty Ltd 	<p>A review of the CNVMP by the Auditors against the Conditions B7(a) to ((i) confirms the plan addresses each of these sub-conditions.</p> <p>Documentation provided confirms the updated CNVMP was submitted to the PCA on 1/4/2019 and was subsequently approved.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>(including noise from construction traffic) against the objectives identified in (d)</p> <p>(f) where the objectives are predicted to exceeded an analysis of feasible and reasonable noise mitigation measures that can be implemented to reduce construction noise impacts</p> <p>(g) description of management methods and procedures and specific noise mitigation treatments that will be implemented to control noise and vibration during construction, including the early erection of operational noise control barriers</p> <p>(h) procedures for notifying residents of construction activities that are likely to affect their noise and vibration amenity</p> <p>(i) measures to monitor noise performance and respond to complaints</p> <p>(j) effective site induction, and ongoing training and awareness measures for personnel (e.g. tool box talks, meetings etc).</p>			
AIR QUALITY MANAGEMENT PLAN				



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
B8	<p>Prior to the issue of the relevant Construction Certificate, an Air Quality Management Plan (AQMP) must be prepared for the project and approved by the PCA. It must be prepared by a suitably qualified and experienced expert in accordance with the EPA's Approved Methods for the Modelling and Assessment of Air Pollutants in NSW (the Approved Methods). The AQMP must be implemented and must include, as a minimum:</p> <p>(a) contain relevant environmental criteria to be used in the day-to-day management of dust and volatile organic compounds (VOC/odour), including consideration of any contaminated materials;</p> <p>(b) contain a mission statement;</p> <p>(c) contain dust and VOCs/odour management strategies consisting of</p> <p>(i) objectives and targets;</p> <p>(ii) risk assessment;</p> <p>(iii) suppression improvement plan.</p> <p>(d) set out monitoring requirements including assigning responsibility (for all employees and contractors);</p> <p>(e) contain a communication strategy; and</p> <p>(f) include a performance review system for continuous improvements.</p>	<ul style="list-style-type: none"> Email dated 7/2/2019 from PCA (Rhoebee Clemente of Philip Chun & Associates) to Mirvac (Zac Langsford) confirming receipt and approval of the AQMP; Air Quality Management Plan 'For Construction' Locomotive Workshop, 51142/119641 Rev 1, 3/12/2018 prepared by JBS&G Australia Pty Ltd 	<p>A review of the AQMP by the Auditors against the Condition B8(a) to (f) confirms the plan addresses each of these sub-conditions.</p> <p>Documentation provided confirms the AQMP was submitted to the PCA on 31/1/2019 and was subsequently approved on 7/2/2019.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>The Plan must detail management practices to be implemented for all dust and VOC/odour sources at the site. The Plan must also detail the dust, odour, VOC and semi-volatile organic compounds (SVOC) monitoring program (eg frequency, duration and method of monitoring) to be undertaken for the project, taking into particular consideration potential contaminated materials.</p>			
CONSTRUCTION WASTE MANAGEMENT PLAN				
B9	<p>Prior to the issue of the relevant Construction Certificate, a Waste Management Plan must be developed for the project by a suitably qualified person and approved by the PCA. The Plan must be implemented and must include, as a minimum, the following elements:</p> <p>(a) A Stockpile, Contamination Soil and Sediment Management Plan including:</p> <p>(i) the exact locations where contaminated waste material (including Acid Sulphate Soils if found) and non-contaminated waste material will be stockpiled. Contaminated and non-contaminated waste material must be stockpiled separately and the designated areas must be clearly marked and labelled (on plans and on the ground);</p> <p>(ii) details of how the stockpiled waste material will be kept separate from non-contaminated waste material;</p>	<ul style="list-style-type: none"> Aconex Memorandum from Philip Chun to Mirvac, Re: Condition B13 (SSD 8517) / B10 (SSD 8449) - Construction Waste Management Plan - CC01, 25/2/2019. Waste Management Plan, 51142/120518 Rev 2, JBS&G Australia Pty Ltd, 7 February 2019. 	<p>Documentation provided confirms the Waste Management Plan (WMP) was submitted to the PCA on 13/2/2019 and was subsequently approved on 25/2/2019, ahead of the issue of CC1 on 17 June 2019.</p> <p>The Auditors observed that the construction works have not been implemented entirely in accordance with the issued WMP and this is considered likely to indicate a need to update the WMP to reflect actual practices, including <i>in-situ</i> waste classification and stockpiling of materials inside the building. The Auditors consider waste management practices to be adequate but note that the WMP does not meet all of the requirements of Condition B9 as outlined below:</p> <ul style="list-style-type: none"> The WMP does not specifically contain a 'Stockpile, Contamination Soil and Sediment Management Plan' (SCSSMP) but addresses elements of the (a)(i) to (iv); 	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>(iii) procedures for minimising the movement of waste material around the site and double handling; and</p> <p>(iv) additional information detailing how materials proposed to be recycled/reused will be segregated on the site during operations. Particularly in relation to those wastes categorised as 'Building' waste.</p> <p>(b) A detailed plan for in-situ classification of waste material, including the sampling locations and sampling regime that will be employed to classify the waste, particularly with regards to the identification of contamination hotspots.</p> <p>(c) A commitment to retaining all sampling and classification results for the life of the project to demonstrate compliance with the EPA's Classification Guidelines.</p> <p>(d) Details in relation to the transport of waste material around the site (on-site) and from the site, including (at a minimum):</p> <p>(i) a traffic plan showing transport routes within the site;</p> <p>(ii) location of stockpiles at each stage as they migrate within the site;</p> <p>(iii) a commitment to retain waste transport details for the life of the project to demonstrate</p>		<ul style="list-style-type: none"> • The WMP identifies the location for two stockpiles for contaminated and non-contaminated waste material that are not being used (the Site Office is located where the stockpiles were intended to go) and no location was designated for an ASS stockpile. Mirvac advised that they are stockpiling waste materials inside the building and collecting waste materials in skip bins. Observed stockpiles of excavated soil in the building were not clearly marked. Waste bins/skip bins were not clearly labelled as to their contents. • The WMP does not detail how stockpiled waste material will be kept separate from non-contaminated waste material other than to state that waste material will be stockpiled based on waste classification and shown on Figure 3 as two stockpiles for contaminated and non-contaminated material. • The WMP provides limited detail on procedures to minimise movement of waste and double handling. It states that <i>in-situ</i> waste classification should be undertaken to minimise stockpiling and double handling. The Auditors understand that this was undertaken. • The WMP does not include a detailed plan for <i>in-situ</i> classification of waste material, including the sampling locations and sampling regime that 	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>compliance with the Protection of the Environment Operations Act 1997; and</p> <p>(iv) the name and address of each licensed facility that will receive waste from the subject site (if appropriate).</p> <p>(e) A contingency plan for any event that may affect excavation and contaminated soil treatment operations at the site.</p>		<p>will be employed to classify the waste, particularly with regards to the identification of contamination hotspots.</p> <ul style="list-style-type: none"> The WMP does not show the location of stockpiles at each stage as they migrate within the site The WMP does not include the name and address of each licensed facility that will receive waste from the subject site <p>The Auditors recommend that the WMP be reviewed and updated to reflect current arrangements and ensure that it meets all the Condition B9 requirements.</p>	
CONSTRUCTION PEDESTRIAN AND TRAFFIC MANAGEMENT PLAN				
B10	<p>Prior to the issue of the relevant Construction Certificate, a Construction Pedestrian and Traffic Management Plan (CPTMP) must be prepared by a suitably qualified person in consultation with the CBD Coordination Office of TfNSW and Council. A final copy of the plan is to be submitted to the Coordinator General, Transport Coordination for endorsement, prior to the commencement of any works.</p> <p>The Plan must include a Green Travel Plan for construction workers and detailed measures that would be implemented to minimise the impact of the development on the safety and capacity of the surrounding road network, minimise truck</p>	<ul style="list-style-type: none"> Aconex Response from Philip Chun to Mirvac, Re: Condition B14 SSD8517 / B10 SSD 8449, 17/04/2019. Australian Technology Park, Eveleigh, Locomotive Workshop Development 	<p>Mirvac submitted the GTA Consultant's documents: Construction Pedestrian & Traffic document (herein referred to as the CPTMP) and Green Travel Plan (GTP) to the PCA on 16/04/19 along with endorsement of the documents by the Coordinator General, Transport Coordination Office and the City of Sydney Council.</p> <p>Although not required under Condition B14, the PCA advised Mirvac that Condition B14 was satisfied.</p> <p>Earlier versions of the CPTMP and GTP were submitted to City of Sydney Council for review on 25/01/19.</p>	Compliant

Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>movements to and from the site as far as practicable during the peak periods of this consent. In addition, the CPTMP shall address, but not be limited to, the following matters:</p> <p>(a) location of the proposed work zone</p> <p>(b) haulage routes</p> <p>(c) construction vehicle access arrangements</p> <p>(d) estimated number of construction vehicle movements</p> <p>(e) construction program</p> <p>(f) consultation strategy for liaison with surrounding stakeholders</p> <p>(g) any potential impacts to general traffic, pedestrians and bus services within the vicinity of the site from construction vehicles during construction</p> <p>(h) cumulative construction impacts of projects including Sydney Metro City and South West. Existing CPTMPs for developments within or around the development site should be referenced to ensure that coordination of work activities is managed to minimise impacts on the road network</p> <p>(i) should impacts be identified, the duration of the impacts and measures proposed to mitigate any associated general traffic, public transport,</p>	<p>Construction Pedestrian & Traffic, Issue F, GTA Consultants (NSW) Pty Ltd, 29 March 2019.</p> <ul style="list-style-type: none"> Australian Technology Park, Locomotive Shed Redevelopment, Green Travel Plan, Issue C, GTA Consultants (NSW) Pty Ltd, 28 March 2019. Email from Mirvac to City of Sydney Council, re. Locomotive Workshop SSD 8449 & SSD 8517 - Construction Pedestrian and Traffic Management Plan & Green Travel Plan - FOR REVIEW, 25/01/19. 	<p>Earlier versions of the CTPMP and GTP were submitted to City of Sydney Council and Transport Coordination for review on 25/01/19 and 6/03/19, respectively. Transport Coordination commented on the CPTMP on 15 March 2019 and endorsed it on 11 April 2019. This occurred prior to the issue of CC1 and prior to commencement of any works.</p> <p>The Auditors consider the CPTMP and GTP to generally meet the requirements of Condition B14. However, the following observations are made:</p> <ul style="list-style-type: none"> The CPTMP considers cumulative impacts to a degree in relation to numbers of construction workers at the ATP site, which includes the Locomotive Workshops, and construction traffic volumes although it is not clear whether that relates to the Locomotive Workshop site only or includes other construction works in the area. There is no reference to existing CPTMPs for developments within or around the development site, which is noted by TfNSW in their endorsement of the CPTMP/GTP. A commitment to consult stakeholders in reference to preparing detailed vehicle and pedestrian traffic control plans is discussed under Section 4.8 Pedestrian and Cyclist Access. However, the CPTPM does not more broadly provide a consultation strategy for liaison with surrounding stakeholders. 	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>pedestrian and cyclist impacts should be clearly identified</p> <p>(j) include the builder's direct contact number to small businesses adjoining or impacted by the construction work, the Transport Management Centre and Sydney Coordination Office within TfNSW to resolve issues relating to traffic, freight, servicing and pedestrian access during construction in real time</p> <p>(k) parking arrangements for construction workers and sub-contractors, and any measures proposed to avoid parking in the streets in the local area</p> <p>(l) pedestrian/cyclist and traffic management measures.</p>		<p>The Auditors recommend that the CPTMP be updated to discuss: the cumulative impacts with other projects within the region, not just the ATP, including reference to other CPTMPs; and the consultation strategy, possibly with reference to the Community Liaison Group.</p>	
PRE-CONSTRUCTION DILAPIDATION REPORT				
B11	<p>The Applicant is to engage a suitably qualified person to prepare a Pre-Construction Dilapidation Report detailing the current structural condition of all adjoining buildings, infrastructure and roads (including the public domain site frontages, the footpath, kerb and gutter, driveway crossovers and laybacks, kerb ramps, road carriageway, street trees and plantings, parking restriction and traffic signs, and all other existing infrastructure along the street) within the 'zone of influence'. Any entry into private land is subject to the consent of the owner(s) and any inspection of buildings on privately affected land shall include details of the whole building where only part of the building may</p>	<ul style="list-style-type: none"> Pre-Construction Dilapidation Report, Locomotive Workshops, Revision A, van der Meer (NSW) Pty Ltd, 1 February 2019. Pre-Construction Dilapidation Report, Council Assets, Revision A, van der Meer (NSW) Pty 	<p>Van der Meer, considered to be a suitably qualified engineering consulting firm, prepared two pre-construction dilapidation reports for the workshops at the western end of the Locomotive Workshops and the Public Domain (i.e. Council Assets) and a Comparison Dilapidation Report for the Locomotive Workshop building itself, which the Auditors understand was an update on a previous 2016 dilapidation report. Mirvac submitted these reports to the PCA on 21 February 2019. The PCA advised Mirvac that Condition B11 was satisfied on 25 February 2019, which was prior to the issue of CC2.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>fall within the 'zone of influence'. The report shall be approved by the PCA prior to the issue of the Stage 2 Construction Certificate. A copy of the report is to be forwarded to each of the affected property owners.</p> <p>In the event that access for undertaking a Pre-Construction Dilapidation Report is denied by an adjoining owner, the Applicant must demonstrate, in writing, to the satisfaction of the PCA that all reasonable steps have been taken to obtain access and advise the affected property owner of the reason for the report and that these steps have failed.</p> <p>Any damage to the public way including trees, footpaths, kerbs, gutters, road carriageway and the like must be made safe and functional by the Applicant. Damage must be fully rectified by the Applicant in accordance with the Council's standards prior to a Certificate of Completion being issued for Public Domain Works or before an Occupation Certificate is issued for the development, whichever is the sooner.</p>	<p>Ltd, 1 February 2019.</p> <ul style="list-style-type: none"> • Comparison Dilapidation Report, 2 Locomotive Street, Eveleigh Revision B, van der Meer (NSW) Pty Ltd, 1 February 2019. • Emails between Mirvac and Philip Chun, Re: 17-209159_CO_20112 018 - RE: ATP- Locomotive Shed - Pre Construction Dilapidation Report, from 15/11/18 to 20/11/18. • Emails between van der Meer and Sydney Trains re. Dilapidation Inspection Required at Rail work shop buildings – EMC, 7/12/18 to 18/2/19. 	<p>Van der Meer also sent a copy of the report(s) to Sydney Trains, the only affected property owner aside from Mirvac, on 15 February 2019.</p>	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<ul style="list-style-type: none"> Aconex Memorandum, from Philip Chun to Mirvac, Re: Condition B15 SSD 8517 / B13 SSD 8449 - Pre-Construction Dilapidation Report - CC02, from 21/02/19 to 25/02/19. 		
MECHANICAL VENTILATION				
B12	All mechanical ventilation systems shall be installed in accordance with the BCA and shall comply with relevant Australian Standards, to ensure adequate levels of health and amenity to the occupants of the building and to ensure environment protection. Details shall be submitted to the satisfaction of the PCA prior to the issue of the relevant Construction Certificate. The PCA must be satisfied that the proposed system is leading industry standard in terms of environmental performance.			Not triggered, as relevant to CC4.
SYDNEY WATER ASSETS				
B13	Prior to issue of the first Construction Certificate, the Applicant is required to demonstrate that the	Email from RAR to Mirvac, Subject:	The Water Servicing Coordinator (WSC) engaged by Mirvac, Rose Atkins Rimmer (RAR), submitted	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>development will not interfere with the operation of and accessibility to Sydney Water's assets (including water, sewer and stormwater).</p>	<p>[#61/25010 BPA] Locomotive Workshop Redevelopment – Building, dated 21 January 2019 with attachments:</p> <ul style="list-style-type: none"> • Building Plan Approval: Asset Not Affected, 18/01/19 • Tap in™ Application number 583042, 18/01/19 • Stamped Building Plans, 18/01/19 <p>Email from RAR to Mirvac, Subject: [#61/32855] Locomotive Workshop Redevelopment - Travellator, dated 18 April 2019 with attachments:</p> <ul style="list-style-type: none"> • Sydney Water, Building Plan Approved – Subject to Requirements 	<p>two applications via Tap in™ for the Locomotive Workshop comprising Retail and Commercial bays (Application number 583042) and the Travelator (Application number 451753). Both applications were referred back to the WSC.</p> <p>RAR issued a Building Plan Approval: Asset Not Affected, for the Locomotive Workshop comprising Retail and Commercial bays (Tap In Ref: 583042) with associated Stamped Plans, all dated 18/01/19.</p> <p>RAR issued a Sydney Water, Building Plan Approved – Subject to Requirements letter, for the Travelator (Tap In Ref: 451753) and a Sydney Water Letter of Conditions for Building Over/Adjacent to a Sydney Water Asset, with associated Stamped Plans, all dated 18/04/19.</p> <p>The above Building Plan Approvals were issued to Mirvac prior to CC1.</p>	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		letter, for the Travelator, 18/04/19 <ul style="list-style-type: none"> • Tap in™ Application number 583042, 17/05/18 • Stamped Building Plans, 18/04/19. • Sydney Water Letter of Conditions for Building Over/Adjacent to a Sydney Water Asset, 18/04/19 		
B14	The approved plans must be submitted to the Sydney Water Tap in™ online service to determine whether the development will affect any Sydney Water sewer or water main, stormwater drains and/or easement, and if further requirements need to be met. Sydney Water's Tap in™ online service is available at: https://www.sydneywater.com.au/SW/plumbing-building-developing/building/sydney-water-tap-in/index.htm	As above, Tap in™ Application numbers 583042 and 451753	As above	Compliant
B15	A Section 73 Compliance Certificate under the Sydney Water Act 1994 must be obtained from Sydney Water. It is recommended to apply early for the certificate, as there may be water and	<ul style="list-style-type: none"> • Sydney Water letter to Mirvac, Notice of Anticipated Requirements Section 73 	Mircac applied for a Section 73 Compliance Certificate through RAR, the WSC, and received Notice of Anticipated Requirements.	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>sewer pipes to be built and this can take some time. This can also impact on other services and building, driveway or landscape design.</p> <p>Application must be made through an authorised Water Servicing Coordinator. For help either visit www.sydneywater.com.au > Plumbing, building and developing > Developing > Land development or telephone 13 20 92.</p>	<p>Subdivider / Developer Compliance Certificate (Sydney Water Act 1994, Part 6, Division 9), Pending Development Consent, Development Description: Adaptive reuse of the Locomotive Workshop (Bays 1-4a), 5 March 2019.</p> <ul style="list-style-type: none"> • Sydney Water letter to Mirvac, Notice of Anticipated Requirements Section 73 Subdivider / Developer Compliance Certificate (Sydney Water Act 1994, Part 6, Division 9), Pending Development Consent, Development Description: 		



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		Adaptive reuse of the Locomotive Workshop (Bays 5-15), 5 March 2019.		
INSTALLATION OF WATER EFFICIENCY MEASURES				
B16	All toilets installed within the development must be of water efficient dual-flush capacity with at least 4-star rating under the Water Efficiency and Labelling Scheme (WELS). The details must be submitted for the consent of the PCA, prior to the issue of the Stage 4 Construction Certificate.			Not triggered, as relevant to CC4.
B17	All taps and shower heads installed within the development must be water efficient with at least a 3-star rating under the Water Efficiency and Labelling Scheme (WELS), where available. The details must be submitted for the approval of the PCA, prior to issue of the Stage 4 Construction Certificate.			Not triggered, as relevant to CC4.
B18	New urinal suites, urinals and urinal flushing control mechanisms installed within the development must demonstrate that products have been selected with at least a 4-star rating under the Water Efficiency and Labelling Scheme (WELS).			Not triggered, as relevant to CC4.
B19	Systems must include 'smart controls' to reduce unnecessary flushing. Continuous flushing systems are not approved. Details are to be submitted to and approved by the PCA, prior to the issue of the relevant Construction Certificate.			Not triggered, as relevant to CC4.



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
RAINWATER HARVESTING AND RECYCLING				
B20	Prior to the issue of the Stage 3 Construction Certificate, the Applicant is to detail how rainwater harvesting and recycled water reuse (RH&RWR) for the Locomotive Workshop will integrate with the RH&RWR strategy for the ATP precinct (approved under SSD 7317). This strategy is to be prepared in consultation with Council and submitted to and approved by the Secretary.	Closed in CC3, issued on 4/03/20		Compliant
STORMWATER AND DRAINAGE				
B21	Prior to a Construction Certificate being issued for any excavation, civil construction, drainage or building work (whichever is earlier), excluding approved preparatory or demolition work, details of the proposed stormwater disposal and drainage from the development including a system of on-site stormwater detention in accordance with Council's standard requirements and details of the provision and maintenance of overland flow paths must be submitted to and approved by the PCA. All approved details for the disposal of stormwater and drainage are to be implemented in the development.	<ul style="list-style-type: none"> • Letter from at&I to Mirvac, re: ATP Development – Stormwater and Drainage Catchment – SSD 8449, 4/04/19 (attached to CC1). • Email from Sydney Water to Mirvac, Re: ATP = OSD Basin, 17/05/18 (attached to CC1). • Letter from Harris Page & Associates Pty Limited (HP&A), Re: ATP – 	<p>The letters from at&I and HP&A to Mirvac indicate that the ATP's existing private stormwater infrastructure would be used for stormwater disposal and drainage from the development including a system of on-site stormwater detention.</p> <p>Sydney Water had advised at&I that the ATP was served by an existing OSD located at Vice Chancellor's Oval and adjoining tennis courts, and on that basis, OSD was not required for individual proposed buildings. Sydney Water also advised that the OSD was not a Sydney Water asset and that a positive covenant was required for the OSD with the owner of the oval.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<p>Locomotive Redevelopment, SSDA 8449 – On Site Stormwater Drainage Systems Advice, 4/02/19 (attached to CC1).</p> <ul style="list-style-type: none"> • Emails between Mirvac and Philip Chun, Subject: Stormwater and Drainage - Conditions B25-28 SSD 8517 / Conditions B22-B25 SSD 8449 - Locomotive Workshop, 5/02/19 to 10/05/19. • Construction Certificate No. 17-209159_CC1_SSD8449_Stage1_Demolition, Philip Chun, 17 June 2019. • Email from Mirvac to Ramboll, Re: IEA, 2/10/19. 	<p>Mirvac has advised the Auditors on 2/10/19 that Mirvac owns the OSD infrastructure and therefore a positive covenant was not required.</p> <p>Mirvac submitted the information to the PCA by 1/04/19. The PCA required that the at&I and HP&A be updated to reference the correct Condition numbers as the had changed since the draft Development Consent. Mirvac subsequently sent the updated certificates to the PCA on 10/5/19. Mirvac advised the Auditors that they did not receive the PCA’s approval ahead of the issue of CC1. On the basis that the PCA had previously inferred that only the condition numbering had to be changed, the Auditors consider this acceptable and therefore, compliant.</p>	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<ul style="list-style-type: none"> Email from Mirvac to Ramboll, Re: SSD 8449 B21 to B24 PCA approval, 17/10/19. 		
B22	<p>The requirements of Sydney Water with regard to the on-site detention of stormwater must be ascertained and complied with. Evidence of the approval of Sydney Water to the onsite detention must be submitted prior to a Construction Certificate being issued excluding any approved preparatory, demolition or excavation works.</p>	<ul style="list-style-type: none"> Letter from at&I to Mirvac, re: ATP Development – Stormwater and Drainage Catchment – SSD 8449, 4/04/19 (attached to CC1). Email from Sydney Water to Mirvac, Re: ATP = OSD Basin, 17/05/18 (attached to CC1). Email from Mirvac to Ramboll, Re: IEA, 2/10/19. 	<p>Sydney Water advised At&I that the ATP was served by an existing OSD located at Vice Chancellor’s Oval and adjoining tennis courts, and on that basis, OSD was not required for individual proposed buildings. Sydney Water also advised that the OSD was not a Sydney Water asset and that a positive covenant was required for the OSD with the owner of the oval. Mirvac advised the Auditors that Mirvac owns the OSD infrastructure and therefore a positive covenant was not required.</p>	Compliant
B23	<p>Any proposed connection to the relevant authority underground drainage system will require the owner to enter into a Deed of Agreement with the relevant authority and obtain registration on Title of a Positive Covenant prior to Construction Certificate being issued for public domain works or above ground building works, whichever is</p>	<ul style="list-style-type: none"> Letter from at&I to Mirvac, re: ATP Development – Stormwater and Drainage Catchment – SSD 	<p>HP&A advised Mirvac that no direct connection to Sydney Water’s assets was required as the Locomotive Workshop will directly connect to existing ATP private infrastructure that encircles the site.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>earlier, and prior to the commencement of any work within the public way.</p> <p><i>Note: Contact Council's Legal Unit prior to the drafting of the positive covenant.</i></p>	<p>8449, 4/04/19 (attached to CC1).</p> <ul style="list-style-type: none"> Email from Sydney Water to Mirvac, Re: ATP = OSD Basin, 17/05/18 (attached to CC1). Letter from Harris Page & Associates Pty Limited (HP&A), Re: ATP – Locomotive Redevelopment, SSDA 8449 – On Site Stormwater Drainage Systems Advice, 4/02/19 (attached to CC1). 		
B24	<p>An "Application for Approval of Stormwater Drainage Connections" must be submitted to the relevant authority with the appropriate fee at the time of lodgement of the proposal for connection of stormwater to the relevant authority's drainage system.</p>	As above	As above	Compliant
B25 (as modified)	<p>Prior to a Construction Certificate being issued for any excavation, civil construction, drainage or building work (whichever is earlier), but excluding approved preparatory or demolition work, a</p>	<ul style="list-style-type: none"> Construction Certificate No 17-209159_CC2_SSD8449_Stage2_Found 	<p>Mirvac engaged HP&A to conduct a stormwater quality assessment that was accompanied by a Design Certificate.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>stormwater quality assessment must be undertaken and must be approved by the PCA.</p> <p>The stormwater quality assessment must:</p> <p>(a) be prepared by a suitably qualified drainage engineer with experience in Water Sensitive Urban Design;</p> <p>(b) use modelling from an industry-standard water quality model; and</p> <p>(c) demonstrate what water sensitive urban design and other drainage measures will be used to ensure that the development will achieve the following post-development pollutant loads relative to pre-development pollutant loads:</p> <p>(i) reduce the baseline annual pollutant load for litter and vegetation larger than 5mm by $\geq 25\%$;</p> <p>(ii) reduce the baseline annual pollutant load for total suspended solids by $\geq 30\%$;</p> <p>(iii) reduce the baseline annual pollutant load for total phosphorous by $\geq 10\%$;</p> <p>(iv) reduce the baseline annual pollutant load for total nitrogen by $\geq 10\%$.</p>	<p>ation, 12/09/19, with attachments:</p> <ul style="list-style-type: none"> ○ Certificate of Design – Design Certificate, Hydraulic Design, HP&A, 24/07/19; and ○ SSD Compliant – STW Configuration & Filtration Concept, HP&A, 29/01/19. <ul style="list-style-type: none"> • Email from Philip Chun to Mirvac, 017-209159_CO_08072 019 - RE: Stormwater Quality Assessment - Loco DA Consent, 8/07/19. 	<p>The PCA accepted the stormwater quality assessment in the interim whilst a modification to this condition in relation to the annual pollutant loads, was being sought. The PCA's acceptance was prior to the issue of CC2 on 12 September 2019.</p> <p>Condition B25 modification, SSD 8449 (MOD1), in relation to the pollutant loads was issued on 10 September 2019.</p>	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
EROSION AND SEDIMENT CONTROL				
B26	Soil erosion and sediment control measures shall be designed in accordance with the document Managing Urban Stormwater – Soils & Construction Volume 1 (2004) by Landcom and the Guidelines for Erosion and Sediment Control on Building Sites (City of Sydney). Details are to be submitted to and approved by the PCA prior to the issue of the relevant Construction Certificate.	<ul style="list-style-type: none"> Hydraulic Design Certificate for Sediment and Erosion Control Measures, Harris Page & Associates Pty Limited (HPA), 07/03/19. Drawing titled Hydraulic Services Sediment and Erosion Control Plan, HPA-HY-DWG-BB-B4-3800, Rev P4, HPA, 19/02/19. Aconex Response from Philip Chun to Mirvac, Re: S&E Alternative Entry/Exit Bund, 8/3/2019. 	<p>The HPA Hydraulic Design Certificate certifies that the Sediment and Erosion Control Measures depicted in the Sediment and Erosion Control Plan drawing meet the requirements specified in Condition B26.</p> <p>The details were submitted to the PCA and the PCA advised that Condition B26 was satisfied on 8 March 2019.</p> <p>The Auditors observe that the designated area for the Stockpile Management Bay is not being used for that purposes and that stockpiles are located inside the building, as discussed in Condition B9.</p>	Compliant
ACCESS FOR PEOPLE WITH DISABILITIES				
B27	Prior to the issue of the relevant Construction Certificate, detailed design documentation demonstrating compliance with the recommendations of the Access Report (Final), prepared by Morris Goding Accessibility Consulting, dated 25 October 2017 shall be			Not triggered, as relevant to CC4.



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>provided to and approved by the PCA. Any works must be designed and constructed to provide access and facilities for people with a disability in accordance with the Building Code of Australia. The PCA must ensure that evidence of compliance with this condition from an appropriately qualified person is provided and that the requirements are referenced on the Construction Certificate drawings.</p>			
HERITAGE INTERPRETATION				
B28	<p>Prior to the issue of the first Construction Certificate for the Locomotive Workshop, the endorsed Stage 1 Heritage Interpretation Plan (under SSD 7317) is to be reviewed and updated, in consultation with the Heritage Council and Council, to the satisfaction of the Planning Secretary.</p> <p>The updated plan must be prepared in accordance with the Applicant’s Heritage Impact Statement, the ATP Conservation Management Plan, relevant NSW Heritage Division guidelines and address material and intangible cultural heritage.</p> <p>It must require the Stage 2 Heritage Interpretation Plan be consistent with the Stage 1 Heritage Interpretation Plan, outline the next steps for the Stage 2 Heritage Interpretation Plan, identify concepts that have been further developed for the</p>	<ul style="list-style-type: none"> • Letter dated 7/5/2019 from DPIE (David McNamara, Director) to Mirvac (Philippa Williams) confirming approval of the Addendum to the Interpretation Strategy for ATP; • Addendum to the Interpretation Strategy for Australian Technology Park, Issue 5, 18/4/2019 prepared by Curio Projects 	<p>An update to the approved Stage 1 Heritage Interpretation Plan (HIP) was submitted on 3/4/2019 and subsequently approved by the DPIE on 7/5/2019.</p> <p>Note: Mirvac refers to the update to the Stage 1 HIP as “Addendum to the Interpretation Strategy for the Australian Technology Park” report prepared by Curio Projects, November 2016).</p> <p>The update report (i.e. Addendum) was prepared in consultation with the Heritage Council and the City of Sydney.</p> <p>A review of the Addendum by the Auditors confirms the report includes discussion on: concepts for the Locomotive workshop including interpretive</p>	Compliant

Locomotive Workshop Compliance Report 2

June 20



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	Locomotive Workshop, including interpretative elements for the loading dock and travelator and detail consultation undertaken with the Heritage Council and Council. It shall also provide for the subsequent stages of the Heritage Interpretation Plans to be prepared in consultation with the Heritage Council, Council and other stakeholders, including former workers, Aboriginal stakeholders, volunteers, the local community and relevant railway associations, and document the findings and recommendations raised in consultation.		elements for the loading dock and travelator; next steps for consideration in Stage 2 HIP and a schedule of future key activities including stakeholder consultation.	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
REMEDICATION				
B29	<p>Prior to the issue of the relevant Construction Certificate, a Remediation Environmental Management Plan (REMP) prepared by a suitably qualified person must be submitted to and approved by the PCA. The plan shall be prepared for each development stage to ensure the works and management are specific to each developable area and must:</p> <p>(a) outline the environmental monitoring and management measures to be implemented during the remediation and construction works on the site;</p> <p>(b) be consistent with and adopt all recommendations of the Remedial Action Plan prepared by JBS&G dated 15 June 2016 and reflect the requirements of Clause 17 and Clause 18 of SEPP 55; and</p> <p>(c) provide contingency measures to manage unexpected finds of contaminated materials, beyond that anticipated at the site.</p>	<ul style="list-style-type: none"> Mirvac Projects, During Construction Remediation Environmental Management Plan for the Locomotive Workshop, Australian Technology Park, Eveleigh, NSW, 51142/121294, JBS&G Australia Pty Ltd, 26 March 2019. Emails between Mirvac and Philip Chun, Re: Condition B34 [B35] SSD 8517 / Condition B30 [B29] SSD 8449 - Remediation Environmental Management Plan – CC01, 13/02/19 to 27/03/19. 	<p>The REMP was prepared by JBS&G and was submitted to and approved by the PCA prior to the issue of CC1.</p> <p>The Auditors consider the REMP meets the requirements of Condition B29.</p>	Compliant
UTILITY SERVICES				



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
B30	<p>Prior to the issue of a relevant Construction Certificate, the Applicant is to negotiate with the utility authorities (e.g. Ausgrid and Telecommunications Carriers) in connection with the relocation and/or adjustment of any services affected by the construction of the development and demonstrate to the PCA that a satisfactory solution has been agreed to by all parties.</p>	<ul style="list-style-type: none"> • Emails between Ausgrid, IGS and Mirvac, Re: Travelator Works - Notifications, from 11/04/18 to 11/04/19. • Emails between Jemena, Harris Page & Associates (HPA) and Mirvac, RE: 13030465 - Locomotive Street, Eveleigh- Jemena Methodology Approval & Letter of Offer, from 01/02/18 to 08/02/19. • Emails between Telstra, IGS and Mirvac, Re: ATP - Proposed Travellator Tunnel Between B2 and Locomotive Building, from 07/02/19 to 13/02/19, with a 	<p>Ausgrid gave 'in principal' approval of the proposed methods for the travelator works on 11/04/19.</p> <p>Jemena outlined their requirements for the proposed works on 7/02/19, which HPA confirmed constituted their approval for the work to proceed.</p> <p>Telstra advised on 13/02/19 that Telstra had no objection to the travelator works proceeding provided a number of conditions were met.</p> <p>Optus accepted Mirvac's Conduit Support Methodology on 29/03/19, subject to the other carries agreeing and approving.</p> <p>Mirvac provided evidence of the utility providers' approvals to the PCA and the PCA advised that Condition B30 was satisfied on 16 April 2019, which was prior to the issue of CC1.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		letter attached from Telstra to IGS, dated 13/02/19. <ul style="list-style-type: none"> • Emails between Optus and Mirvac, Re: Locomotive Workshop - Optus P1055770, from 21/02/19 to 29/03/19. • Emails from Mirvac to Philip Chun, Re: Condition B38/C16 SSD 8517 & B30/C16 SSD 8449 Utility Services - Locomotive Workshop, from 29/03/19 to 16/04/19. 		
DETAILED DESIGN INFORMATION				
B31	The following detailed design/ drawings must be prepared, in consultation with the Heritage Council NSW and Council (or its delegate) and provided to the Planning Secretary prior to the issue of the nominated Construction Certificate (refer to the Table provided in the Consent).	<ul style="list-style-type: none"> • Construction Certificate No. 17-209159_CC5_SSD8449_Stage5_Facade&Roof, 23 August 2019, attachments, 	An email and attached letter from Mirvac to DPIE details the consultation undertaken with the City of Sydney Council and the Heritage Council in relation to the listed detailed design / drawings for the façade and roof Construction Certificate (CC5). The letter was emailed to DPIE prior to the issue of CC5.	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		including an email and letter from Mirvac to DPIE, Subject: Locomotive Workshop – SSD8517 B39, SSD8449 B31 Detailed Design Information, 6 August 2019.		
ROOF PLANT LAYOUT				
B32	The layout for the roof plant equipment is to be designed to be as compact as possible, and located centrally, to reduce visual clutter. Details are to be provided to the satisfaction of the PCA prior to the issue of the relevant Construction Certificate.	Construction Certificate No. 17-209159_CC5_SSD8449_Stage5_Facade&Roof, 23 August 2019, attachments, including a letter from Mirvac Design to Philip Chun, Subject: Roof Plan Layout – Condition B32, 12 August 2019.	A letter from Mirvac Design to the PCA provides an Architect’s statement that the design meets the requirements of B32 as detailed in the drawings listed in the letter. It was submitted to the PCA prior to issue of CC5. The Auditors take CC5 as evidence that the PCA was satisfied with the Architect’s statement and listed drawings.	Compliant
HERITAGE CONSULTANT				
B33	A suitably qualified and experienced heritage consultant must be nominated for this project throughout the design development, contract	<ul style="list-style-type: none"> Letter dated 26/3/2019 from Mirvac (Uma 	The documentation provided confirms that: <ul style="list-style-type: none"> Mirvac engaged a heritage consultant (led by Natalie Vinton of Curio Projects) to satisfy the 	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>documentation and construction of the development. The heritage consultant:</p> <p>(a) must provide input into the detailed design</p> <p>(b) shall inspect the demolition and removal of material</p> <p>(c) is to provide ongoing advice to tradespeople undertaking the proposed works during construction to ensure significant fabric is not damaged</p> <p>(d) is to be involved in the resolution of all matters where existing significant fabric and spaces are subject to preservation, adaptive reuse, recording and demolition</p> <p>(e) is to have full access to the site and is to be authorised to respond directly to Council and Heritage Council if information or clarification is required</p> <p>(f) must be satisfied that all work has been carried out in accordance with the conditions of this consent.</p> <p>Evidence of commission on the above terms is to be provided to the PCA prior to the issue of the first Construction Certificate or commencement of works on the site, whichever is earlier.</p>	<p>Springford) to PCA (Frank De Pasquale of Philip Chun & Associates) providing details of engagement of Curio Projects;</p> <ul style="list-style-type: none"> Email dated 27/3/2019 from PCA (Rhoebee Clemente of Philip Chun & Associates) to Mirvac (Zac Langsford) confirming satisfaction of this Condition 	<p>requirements of this Condition and advised the PCA of this engagement.</p> <ul style="list-style-type: none"> The PCA acknowledged receipt of this notification by Mirvac and that the heritage consultant satisfied the requirements of this Condition. 	
HERITAGE - NEW SERVICES				
B34	The Heritage Consultant must be consulted regarding the introduction of new services,			Not triggered,



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	including electrical and hydraulic, to ensure this occurs with minimal impact to significant fabric and in accordance with the CMP. Detailed plans, identifying the location of services to ensure routes are planned to minimise impacts to significant fabric and spaces, must be prepared to the satisfaction of the PCA prior to the issue of the relevant Construction Certificate.			as relevant to CC4.
GLAZING				
B35	<p>All new external glazing used for the Locomotive is to be clear. Tinted glazing is not permitted.</p> <p>Frosted glazing is only permitted to be used in existing heritage arched windows of the Locomotive Workshop, to match surrounding frosted glazing within the same window. Where frosted glazing is to be used, the project heritage consultant must, prior to installation, verify consistency with the appearance of the existing heritage fabric.</p>			Not triggered
TENANCY FIT OUT GUIDELINES				
B36	Prior to the issue of the Stage 4 Construction Certificate, tenant fit-out design guidelines for Bays 5-13 and Bay 15 within the Locomotive Workshop are to be prepared in consultation with the Heritage Council and Council, and to be endorsed by the Planning Secretary.	<ul style="list-style-type: none"> Letter dated 3/7/2019 from DPIE (David McNamara, Director) to Mirvac (Philippa Williams) acknowledging receipt and approval 	<p>The correspondence provided confirms that:</p> <ul style="list-style-type: none"> The Heritage Council and City of Sydney Council were consulted and provided comment during the preparation of the tenant fit out design guidelines; The guidelines were prepared to the satisfaction of the DPIE. 	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>The guidelines are to be consistent with the visual sight line zone (as shown on the approved ground floor plan), which requires:</p> <p>(a) all balustrades within the zone to be semi-framed glazing</p> <p>(b) tenancy walls and fit outs within the zone are to be low height (maximum of 1200 mm) and open or transparent</p> <p>(c) tenancy walls are to be glazed and any moveable heritage items are integrated into the fit out</p> <p>(d) fit out items must not cover or obscure the heritage structure or equipment</p> <p>(e) full height walls on level 1 are to be avoided in the zone or glazed if proposed</p> <p>The guidelines are to require individual lighting plans for each tenancy, that are consistent with the lighting design prepared for the Locomotive Workshop.</p> <p>The tenant fit-out guidelines are to be prepared to ensure future tenants are aware of the cultural significance of the Locomotive Workshop, the ongoing operations of the Blacksmith, the Blacksmith Plan of Management, and the requirements for their on-going conservation and management. The guidelines are to be informed by the Stage 1 and final or draft Stage 2 Heritage</p>	<p>of the Tenancy Fit-out Guidelines;</p> <ul style="list-style-type: none"> • Email dated 16/5/2019 from Heritage Council (David Nix, Senior Heritage Officer) to Mirvac (Philippa Williams) with feedback on the Design Guidelines for SSD8517 and SSD8449; • Email dated 31/5/2019 from City of Sydney (Priyanka Misra, Heritage Specialist) to Mirvac (Philippa Williams) with feedback on the Design Guidelines for SSD8517 and SSD8449; • Locomotive Workshops Eveleigh, Commercial 	<p>A review of the tenant fit out guidelines by the Auditors confirms the guidelines include consideration of the noted plans and history, lighting design requirements and Mirvac's approval of a tenants' proposed fit-outs design.</p>	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>Interpretation Plans, the ATP Conservation Management Plan and relevant NSW Heritage Division guidelines. The guidelines are to include details of lighting design to be consistent with the overall lighting design for the Locomotive Workshop.</p> <p>The Applicant must ensure all future development applications for fit-out works are consistent with the approved fitout design guidelines.</p>	<p>Tenancy Design & Style Guidelines, Revision E, June 2019 prepared by Mirvac & Sissons</p>		
BLACKSMITH PLAN OF MANAGEMENT				
B37	<p>A plan of management for the continued operation of the Blacksmith must be submitted and endorsed by the Secretary prior to the issue of any construction certificate. The plan of management must be prepared by the Applicant and include:</p> <p>a) the continued permitted hours of operation: 24 hours and day 7 days per week</p> <p>b) a complaint register, outlining the nature and location of complaint/s. The register must also outline what if any mitigation was undertaken by the Applicant. The register must be provided to the Secretary every 6 months.</p>	<ul style="list-style-type: none"> Letter dated 17/4/2019 from DPIE (David McNamara, Director) to Ethos Urban (Claire Burdett), Mirvac's planning consultants, confirming approval of the Blacksmith Plan of Management; Email dated 17/4/2019 from DPIE (Emily Dickson, Senior 	<p>Correspondence provided confirms the Blacksmith Operation Plan of Management (OPoM) was submitted to the DPIE on 2/4/2019 and approved on 17/4/2019.</p> <p>The OPoM was prepared by Ethos Urban, Mirvac's planning consultants.</p> <p>A review of the OPoM by the Auditors against the requirements of this condition confirm the plan satisfies this condition.</p> <p>As noted in Condition B6, two noise complaints were first made in early September 2019 (with no complaints made regarding the Blacksmith</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		Planning Officer) to Mirvac (Zac Langsford) confirming approval of the Blacksmith Plan of Management; <ul style="list-style-type: none"> Blacksmith Operational Plan of Management Bay 1 and Bay 2, Locomotive Workshop, South Eveleigh, Version 3, 11/4/2019 prepared by Ethos Urban 	operations). As such, the Complaints Register has not yet been submitted to the Planning Secretary.	
HERITAGE INTERPRETATION				
B38	Prior to the issue of the first Construction Certificate for the Locomotive Workshop, the Applicant shall submit the Stage 2 Heritage Interpretation Plan for the Locomotive Workshop for approval by the Planning Secretary. This plan shall be prepared in accordance with the Stage 1 Heritage Interpretation Plan, the Applicant's Heritage Impact Statement, the ATP	<ul style="list-style-type: none"> Letter dated 6/9/2019 from DPIE (David McNamara, Director) to Mirvac (Philippa Williams) approving Stage 2 HIP; 	The Stage 2 HIP was submitted to the DPIE on 22/7/2019 with approval of the Stage 2 HIP granted on 6/9/2019. A review of the Stage 2 HIP by the Auditors confirms that the Plan was prepared in accordance with the listed references in this Condition and has	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>Conservation Management Plan and relevant NSW Heritage Division guidelines. Stage 2 shall be prepared in consultation with the Heritage Council and Council, and other stakeholders, including former workers, Aboriginal stakeholders, volunteers, the local community and relevant railway associations, and document the findings and recommendations raised.</p>	<ul style="list-style-type: none"> Letter dated 22/7/2019 from Mirvac (Philippa Williams) to DPIE (Carolyn McNally, Secretary) advising of further stakeholder consultation undertaken; Stage 2 Heritage Interpretation Plan for the Locomotive Workshops SSD8517 and SSD8449, Final Report, July 2019 prepared by Curio Projects 	<p>documented the findings and recommendations from stakeholder consultation.</p>	
MOVEABLE HERITAGE				
B39	<p>The conservation and management of moveable heritage items is to be informed by an experienced moveable heritage consultant with a working knowledge of the site. The placement, storage and interpretation of all moveable heritage items housed within the Locomotive Workshop is required to be finalised as part of the Stage 2 Heritage Interpretation Plan and must occur in</p>	<ul style="list-style-type: none"> Interviews with Mirvac (Nathan McCoy, Trainee Development Manager) on 18/9/2019; 	<p>Mirvac advised that Curio Projects and their subconsultant, International Conservation Services (Julian Bickersford) were commissioned to advise on moveable heritage items.</p> <p>A review of the Stage 2 HIP by the Auditors confirms that:</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	accordance with the Heritage Impact Statement, the requirements of the Conservation Management Plan (CMP), Heritage Asset Management Strategy (HAMS) and the Moveable Collections Management Plan (MCMP).	<ul style="list-style-type: none"> Stage 2 Heritage Interpretation Plan for the Locomotive Workshops SSD8517 and SSD8449, Final Report, July 2019 prepared by Curio Projects 	<ul style="list-style-type: none"> The placement, storage and interpretation of moveable heritage items is addressed in the Stage 2 HIP. Moveable heritage item conservation and management processes were considered in accordance with the Heritage Impact Statement, the Conservation Management Plan, the Heritage Asset Management Strategy and the Moveable Collections Management Plan (draft version). 	
B40	The MCMP is to be updated and completed, in consultation with the Heritage Council and Council, within 12 months of the issue of the first Occupation Certificate for the Locomotive Workshop, to provide detailed recommendations on the future conservation, management, display conditions, storage, security, and identify the location and management of all moveable heritage.			Not triggered
PART C PRIOR TO COMMENCEMENT OF WORKS				
NOTIFICATION OF COMMENCEMENT				
C1	The Department must be notified in writing of the dates of commencement of physical work and operation at least 48 hours before those dates.	<ul style="list-style-type: none"> Email dated 21/6/2019 from Mirvac (Nathan McCoy) to DPIE (Brendon Roberts) advising of Notice of Commencement 	Correspondence provided confirms the DPIE was notified on 21/6/19, at least 48 hours before the commencement of construction on 24/6/2019.	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
C2	If the construction or operation of the development is to be staged, the Department must be notified in writing at least 48 hours before the commencement of each stage, of the date of commencement and the development to be carried out in that stage.	<ul style="list-style-type: none"> Email from Mirvac to DPIE re. SSD 8449 Notice of Commencement, 21 June 2019. Email from Mirvac to DPIE re. SSD 8449 - Notice of Commencement of Stage 2, 11 September 2019. Email from Mirvac to DPIE re. SSDA 8517 & SSDA 8449 – Condition C2 Commencement of Works, 23 August 2019. 	<p>Mirvac notified DPIE in writing of the scheduled commencement of Stage 1 construction works (24 June 2019) on 21 June 2019, which was more than 48 hours in advance.</p> <p>Mirvac notified DPIE in writing of the scheduled commencement of Stage 5 construction works (26 August 2019) on 23 August 2019, which was more than 48 hours in advance.</p> <p>Mirvac notified DPIE in writing of the scheduled commencement of Stage 2 construction works (13 September 2019, “subject to the issue of the Construction Certificate by the PCA”) on 11 September 2019, which depending on the hour of commencement may be more than 48 hours in advance.</p> <p>The Auditors understand that Mirvac do not currently have a method for tracking actual commencement dates and times. Therefore, the Auditors cannot verify that DPIE were “notified in writing at least 48 hours’ before the commencement of Stage 2.</p> <p>The Auditors consider that this condition is compliant on the basis that notification was provided 2 days in advance and there is no evidence that work commenced within the 48-hour period.</p> <p>However, the Auditors recommend as a suggestion for improvement, that Mirvac track actual</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
			commencement dates and times, where relevant, such as in their 'CC Programme' spreadsheet.	
ACCESS TO INFORMATION				
C3	<p>At least 48 hours before the commencement of construction until the completion of all works under this consent, or such other time as agreed by the Planning Secretary, the Applicant must:</p> <p>(a) make the following information and documents (as they are obtained or approved) publicly available on its website:</p> <p>(i) the documents referred to in condition A2 of this consent;</p> <p>(ii) all current statutory approvals for the development;</p> <p>(iii) all approved strategies, plans and programs required under the conditions of this consent;</p> <p>(iv) regular reporting on the environmental performance of the development in accordance with the reporting arrangements in any plans or programs approved under the conditions of this consent;</p> <p>(v) a comprehensive summary of the monitoring results of the development, reported in accordance with the specifications in any conditions of this consent, or any approved plans and programs;</p>	<ul style="list-style-type: none"> Mirvac's South Eveleigh webpage for 'Construction & Development Updates': https://southeveigh.mirvac.com/about/locomotive-workshop/development-updates Mirvac's South Eveleigh webpage for 'South Eveleigh Construction Updates': https://southeveigh.mirvac.com/about/construction-and-development-updates 	<p>The 'Construction & Development Updates' and 'South Eveleigh Construction Updates' websites provide a considerable amount of project documentation and information and are considered to generally comply with the requirements of the condition. The Auditors make the following observations and recommendations:</p> <ul style="list-style-type: none"> Recently approved consent modifications MOD1 and MOD3 should be provided on the website. Where consent modifications refer to revised drawings, those revised drawing should be provided on the website. Some links go to the wrong documents. Check that all links are working correctly. The Stage 2 HIP should be provided. Revision 3 of the Pre-Construction Compliance Report should be provided. Regular South Eveleigh construction updates are provided, but they provide information mainly on works within public areas and not specifically about the Locomotive Workshop development. A complaints register is available but is labelled as the Community Contacts Register. 	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	(vi) a summary of the current stage and progress of the development; (vii) contact details to enquire about the development or to make a complaint; (viii) a complaints register, updated monthly; (ix) audit reports prepared as part of any Independent Audit of the development and the Applicant's response to the recommendations in any audit report; (x) any other matter required by the Planning Secretary; and (b) keep such information up to date, to the satisfaction of the Planning Secretary.		<ul style="list-style-type: none"> Mirvac should establish a process to ensure documents and information on the websites are kept up to date. 	
COMPLIANCE REPORTING				
C4	No later than 6 weeks before the date notified for the commencement of construction, a Compliance Monitoring and Reporting Program prepared in accordance with the Compliance Reporting Post Approval Requirements (Department 2018) must be submitted to the Department.	<ul style="list-style-type: none"> Email dated 28/2/2019 from Mirvac (Zac Langsford) to DPIE (compliance team) submitting the Compliance Monitoring & Reporting Program 	Correspondence provided confirms Mirvac submitted the Compliance Monitoring and Reporting Program to the DPIE on 28/2/2019, which was no later than the 6 week timeframe specified from the date notified for the commencement of construction (on 24/6/2019).	Compliant
C5	Compliance Reports of the project must be carried out in accordance with the Compliance Reporting Post Approval Requirements (Department 2018).	<ul style="list-style-type: none"> Pre-Construction Compliance Report Locomotive 	The Pre-Construction Compliance Report was reviewed by the Auditors against the prescribed	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		Workshop SSD8449, prepared by Mirvac, Revision 1, 19/12/2018	guideline requirements and confirm the report has been prepared in accordance with the guidelines.	
C6	The Applicant must make each Compliance Report publicly available no later than 60 days after submitting it to the Department and notify the Department in writing at least 7 days before this is done.	<ul style="list-style-type: none"> Interviews with Mirvac (Nathan McCoy, Trainee Development Manager) on 18/9/2019 & 1/10/2019; Email dated 2/5/2019 from Mirvac (Kim Elliott) to Mirvac (Zac Langsford) advising suite of documents were loaded on the project website 	<p>The Pre-Construction Compliance Report, dated April 2019 (Version 1) was first submitted to the DPIE on 17/4/2019, with the final (Version 3) submitted on 21/6/2019. Version 1 of the Report is available on the projects' website. Correspondence provided confirms the Report was published on the website on 2/5/2019, within the 60 day timeframe requirement.</p> <p>Mirvac confirmed the DPIE had not been advised 7 days before the Report was made available on the projects' website.</p> <p>The Auditors recommend the latest version (i.e. Version 3) of the Report should be placed on the projects' website. At least 7 days prior to doing this, Mirvac should write to the DPIE to inform them of this intension. Mirvac advised that they will inform the DPIE prior to placing Version 3 of the Report on the website.</p>	Compliant

INDEPENDENT AUDIT



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
C7	No later than 4 weeks before the date notified for the commencement of construction, an Independent Audit Program prepared in accordance with the Independent Audit Post Approval Requirements (Department 2018) must be submitted to the Department.	<ul style="list-style-type: none"> Email from Mirvac to DPIE, Re: Independent Audit Program SSD 8449 & SSD 8517 - Locomotive Workshop, 11/03/19. 	Mirvac emailed the Independent Audit Program to DPIE prior to 4 weeks before the date notified for the commencement of construction (24/6/2019).	Compliant
C8	Independent Audits of the development must be carried out in accordance with: (a) the Independent Audit Program submitted to the Department under condition C7 of this consent; and (b) the requirements for an Independent Audit Methodology and Independent Audit Report in the Independent Audit Post Approval Requirements (Department 2018).		This Independent Audit has been carried out in accordance with Condition C8.	Compliant
C9	In accordance with the specific requirements in the Independent Audit Post Approval Requirements (Department 2018), the Applicant must: (a) review and respond to each Independent Audit Report prepared under condition C8 of this consent; (b) submit the response to the Department; and (c) make each Independent Audit Report and response to it publicly available no later than 60			Noted



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	days after submission to the Department and notify the Department in writing at least 7 days before this is done.			
COMMUNITY COMMUNICATION STRATEGY				
C10	The Community Communication Strategy prepared and approved under SSD 7317 shall be updated in consultation with the Community Liaison Group and heritage consultant/s and or expert/s (Condition B10) to provide mechanisms to facilitate communication between the Applicant, the relevant Council and the community (including adjoining affected landowners and businesses, and others directly impacted by the development), during the design and construction of the development and for a minimum of 12 months following the completion of construction.	<ul style="list-style-type: none"> Community Consultation and Engagement Plan, dated 27/3/2019 prepared by Mirvac Email dated 13/12/2018 from Mirvac (Kim Elliott, Community & Engagement Manager) to CLG requesting comment on the Community Communication Strategy (CCS); Email dated 21/3/2019 from Mirvac (Kim Elliott) to the heritage consultant (Natalie Vinton of Curio Projects) requesting comment on and endorsement of the 	<p>The updated Community Consultation and Engagement Plan, March 2019 (also known as Community Communication Strategy) states it was prepared in consultation with the Community Liaison Group (CLG) and the nominated heritage consultant for the project.</p> <p>The correspondence provided confirms the CLG and heritage consultant (Natalie Vinton, Curio Projects) were consulted.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<p>CCS. A reply email indicated no changes to the CCS were required by the heritage consultant;</p> <ul style="list-style-type: none"> Email dated 26/3/2019 from Curio Projects (Natalie Vinton) to Mirvac (Kim Elliott) re comments on the CCS and acceptance to join the CLG 		
C11	<p>The Community Communication Strategy must:</p> <p>(a) identify people to be consulted during the design and construction phases;</p> <p>(b) set out procedures and mechanisms for the regular distribution of accessible information about or relevant to the development;</p> <p>(c) provide for the formation of community-based forums, if required, that focus on key environmental management issues for the development;</p> <p>(d) set out procedures and mechanisms:</p>	<ul style="list-style-type: none"> Same as for Condition C10 	<p>The Auditors reviewed the updated Community Communication Strategy (CCS) and confirm the Conditions (a) to (d) have been addressed in the CCS.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	(i) through which the community can discuss or provide feedback to the Applicant; (ii) through which the Applicant will respond to enquiries or feedback from the community; and (iii) to resolve any issues and mediate any disputes that may arise in relation to construction and operation of the development, including disputes regarding rectification or compensation.			
C12	The Community Communications Strategy must be submitted to the Planning Secretary for approval no later than one month prior the commencement of any work.	<ul style="list-style-type: none"> Letter dated 28/3/2019 from Ethos Urban (Claire Burdett) to DPIE (Emily Dickson) re submission of updated CCS; Letter dated 9/4/2019 from DPIE (David McNamara, Director) to Ethos Urban (Claire Burdett) confirming CCS satisfies Conditions C10 to C14 	The correspondence provided confirms the updated CCS was submitted to the DPIE on 28/3/2019 and subsequently approved on 9/4/2019.	Compliant
C13	Work for the purposes of the development must not commence until the Community Communication Strategy has been approved by	<ul style="list-style-type: none"> Email dated 11/9/2019 from Mirvac (Nathan 	Mircvac submitted a Notice of Commencement to the DPIE advising works for Stage 2 would commence	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	the Planning Secretary, or within another timeframe agreed with the Planning Secretary.	McCoy) to DPIE (Brendon Roberts) re Notice of Commencement of Stage 2 works	on 13/9/2019, which is after the date the DPIE approved the CCS (on 9/4/2019).	
C14	The Community Communication Strategy, as approved by the Planning Secretary, must be implemented for a minimum of 12 months following the completion of construction.	<ul style="list-style-type: none"> Interviews with Mirvac (Uma Springford, Senior Development Manager) on 13/9/2019 	Mircvac advised that the CCS is being implemented throughout the duration of the project. Based on interviews conducted, the Auditors are satisfied this condition is being met.	Compliant
COMPLIANCE				
C15	The Applicant must ensure that all of its employees, contractors (and their sub-contractors) are made aware of, and are instructed to comply with, the conditions of this consent relevant to activities they carry out in respect of the development.	<ul style="list-style-type: none"> Interviews with Mirvac (Chris Callaghan, Project Manager) on 18/9/2019; Example of scope of works provided to a contractor tendering for works; Tender document (for ATP Locomotive Workshop – Top Ed Fit Out – Carpets & Vinyl) inviting pricing submissions 	<p>Mircvac advised all employees are made aware of the Consent Conditions and their obligations during Induction (online). Additional site-specific induction training is then provided by the HSE Officer and further contamination awareness training by the Occupational Hygienist, depending on specific roles.</p> <p>Contractors are also notified of their obligations to comply with Consent Conditions during the tender process where a copy of the Development Consent is provided as part of the tender documentation, and specific conditions may be included in the scope of works.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
UTILITY SERVICES				
C16	<p>Prior to the commencement of work, the Applicant is to obtain written approval from the utility authorities (electricity supply authority, an approved telecommunications carrier and an approved gas carrier, where relevant) in connection with the relocation and/or adjustment of the services affected by the construction of the underground structure. Any costs in the relocation, adjustment or support of services are to be the responsibility of the developer.</p>	<ul style="list-style-type: none"> • Emails between Ausgrid, IGS and Mirvac, Re: Travelator Works - Notifications, from 11/04/18 to 11/04/19. • Emails between Jemena, Harris Page & Associates (HPA) and Mirvac, RE: 13030465 - Locomotive Street, Eveleigh- Jemena Methodology Approval & Letter of Offer, from 01/02/18 to 08/02/19. • Emails between Telstra, IGS and Mirvac, Re: ATP - Proposed Travellator Tunnel Between B2 and Locomotive Building, from 	<p>Mirvac obtained written approvals from Ausgrid, Jemena, Telstra and Optus prior to commencement of work (24/06/19).</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<p>07/02/19 to 13/02/19, with a letter attached from Telstra to IGS, dated 13/02/19.</p> <ul style="list-style-type: none"> • Emails between Optus and Mirvac, Re: Locomotive Workshop - Optus P1055770, from 21/02/19 to 29/03/19. • Email dated 31/5/2019 from Mirvac (Nathan McCoy) to DPIE (Brendon Roberts) advising of Notice of Commencement. 		



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
HOARDING				
C17	<p>A separate application under section 138 of the Roads Act 1993 is to be made to the relevant road authority to erect a hoarding and/or scaffolding in a public road (if required) and such application is to include:</p> <p>(a) architectural, construction and structural details of the design as well as proposed artwork</p> <p>(b) structural certification prepared and signed by an appropriately qualified practising structural engineer.</p> <p>Evidence of the issue of a Structural Works Inspection Certificate and structural certification will be required prior to the commencement of construction works on site.</p>	<ul style="list-style-type: none"> Emails from Mirvac to Philip Chun, Re: 17-209159_CO_12022 019 - RE: Site Works to Start Pre-CC01, from 4/02/19 to 8/03/19, with attached letter from City of Sydney to Mirvac, 14/02/19. 	<p>Emails between Mirvac and the PCA indicate that the roads surrounding the development are private roads and therefore, application under Section 138 of the Roads Act 1993 was not required. Mirvac advised the PCA that <i>“For your information, we have sought and received approval from the City of Sydney for the temporary suspension of Public access areas to facilitate construction (hoarding) for the Locomotive Workshop. This is the approval process that has been undertaken on the entire precinct to erect hoardings for construction and we have been advised that this is because Urban Growth have a holding covenant on lot 4000. As such, we believe this closes out C16 and we are simply providing this for your information”</i>.</p> <p>The Auditors have no reason to believe that the above advice misrepresents the situation in relation to hoarding and on this basis, consider this Condition to be compliant.</p>	Compliant
GEOTECHNICAL REPORTS				
C18	<p>Prior to the commencement of any excavation works on site, the Applicant shall submit to the PCA, the results of a detailed geotechnical investigation on the site. The report is to address such matters as:</p> <p>(a) appropriate drilling methods and techniques</p> <p>(b) vibration management and monitoring</p>	<ul style="list-style-type: none"> Report on Geotechnical Investigation, Locomotive Shed Redevelopment, Locomotive Street, Eveleigh, Revision 	<p>Mirvac submitted the 2017 and 2018 geotechnical reports, along with a letter from Douglas Partners confirming that the reports met the requirement of Condition C18, to the PCA prior to the commencement of any excavation works onsite. The Auditors note that the PCA issued CC2 taking into account the geotechnical investigations.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>(c) dilapidation survey (d) support and retention of excavated faces (e) hydrogeological considerations.</p> <p>The recommendations of the report are to be implemented during the course of the works.</p>	<p>1, Douglas Partners Pty Ltd, 10 October 2017.</p> <ul style="list-style-type: none"> • Report on Geotechnical Investigation, Proposed Locomotive Travelator, Locomotive Street, Eveleigh, Revision 1, Douglas Partners Pty Ltd, 14 December 2018. • Aconex Memorandum from Mirvac to Phil Chun, Re: Condition C18 (SSD8517/SSD844 9) – Geotechnical Reports – CC02, 31 January 2019. • Report on Additional Geotechnical Investigation, ATP Locomotive Workshop Upgrade, 	<p>The Auditors observe that the 2017 geotechnical report did not specifically address some requirements of Condition C18, namely vibration management and monitoring and dilapidation survey. While this is likely because this report predated the 2018 draft conditions of Development Consent, it is also noted that this report focused on pile foundations for the proposed mezzanine level. The 2018 geotechnical report met all of the requirements of Condition C18 and focused on conditions for construction of the travelator, which will be the main area of open excavation.</p>	



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		Locomotive Street, Eveleigh, Revision 0, Douglas Partners Pty Ltd, 5 April 2019, attached to CC2.		
ARCHAEOLOGY				
C19	If any unexpected archaeological relics are uncovered during the course of construction, all work shall immediately cease in that area and a written assessment of the nature and significance of the resource, along with a proposal for the treatment of the remains shall be submitted for the approval of the Planning Secretary.	Interviews with Curio Projects (Andre Fleury & Claire Hickson, heritage consultants to Mirvac) on 18/9/2019	Mirvac's heritage consultants (Curio Projects) advised that no unexpected archaeological relics, Aboriginal objects or subterranean structures have been uncovered for SSD 8449.	Not triggered
C20	If any unexpected Aboriginal objects are uncovered during the course of construction, all work shall immediately cease in that area and a written assessment of the nature and significance of the resource, along with a proposal for the treatment of the object(s) shall be submitted for the approval of the Planning Secretary.	Same as for Condition C19	Same as for Condition C19	Not triggered
C21	Should any of the subterranean structure of the building, such as brick arch footings, or other rail associated infrastructure be revealed during excavation or site preparation works, then works must cease and an appropriately qualified historical archaeologist must investigate and archivally record any of the building fabric or rail	Same as for Condition C19	Same as for Condition C19	Compliant

Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	associated infrastructure found. A final archival record must be submitted to the Planning Secretary, Council and the Heritage Council, prior to the issue of the first Occupation Certificate for the Locomotive Workshop.			
DISCOVERY OF ABORIGINAL HERITAGE				
C22	In the event that surface disturbance identifies a new Aboriginal object, all works must halt in the immediate area to prevent any further impacts to the object(s). A suitably qualified archaeologist and the registered Aboriginal representatives must be contacted to determine the significance of the objects. The site is to be registered in the Aboriginal Heritage Information Management System (AHIMS) which is managed by OEH and the management outcome for the site included in the information provided to AHIMS. The Applicant must consult with the Aboriginal community representatives, the archaeologist and OEH to develop and implement management strategies for all objects/sites.	Interviews with Curio Projects (Andre Fleury & Claire Hickson, heritage consultants to Mirvac) on 18/9/2019	Refer Condition C19. Mirvac's heritage consultants (Curio Projects) advised that no new Aboriginal objects have been found, at the time of the Audit.	Not triggered
HERITAGE – ARCHIVAL RECORD				
C23	A photographic archival recording of all areas of Bays 5 – 15 within the Locomotive Workshop must be prepared prior to the commencement of works, and following completion of works to Bays	<ul style="list-style-type: none"> Email dated 27/3/2019 from Mirvac (Zac Langsford) to City of Sydney (Naomi 	A photographic archival recording of all areas of Bays 1-16 was prepared prior to commencement of works and submitted to the Heritage Council and	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	5 – 15, in accordance with the NSW Heritage Division publication ‘How to prepare archival records of heritage items and Photographic recording of Heritage Items using Film or Digital Capture’.	Crago) providing an electronic copy of the photographic archival recording; <ul style="list-style-type: none"> Email dated 4/4/2019 from Mirvac (Zac Langsford) to Heritage Council (Sarah-Jane Brazil) providing a copy and electronic copy of the photographic archival record of Bays 1-16 	City of Sydney Council on 4/4/2019 and 27/3/2019, respectively.	
C24	Any significant fabric that is proposed to be removed must be recorded, tagged and securely stored on site for future use. A removal and storage methodology must be provided to the Heritage Council prior to the commencement of works.	<ul style="list-style-type: none"> Email dated 4/4/2019 from Mirvac (Philippa Williams) to Heritage Council re Condition C24 (i.e. submission of a removal & storage methodology); Email dated 1/8/2019 from Heritage Council (David Nix) to Mirvac (Aidan Ryan) re approval of the removal & storage methodology; 	<p>Mirvac provided copies of tags (24 total) that are attached to significant fabric that has been removed, although not yet stored in a final location within the Locomotive workshop. The tags record information such as current and final storage location, quantity, description and item number. A photograph of beams with attached tags was provided as an example.</p> <p>Correspondence between Mirvac and the Heritage Council confirms the Heritage and Environmental Protection Plan (i.e. the removal and storage methodology) was submitted and approved by the Heritage Council.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		<ul style="list-style-type: none"> Heritage and Environmental Protection Plan, Rev 7, 1/4/2019 prepared by NMK Group (i.e. the removal and storage methodology); Tags for attaching to significant fabric and photograph provided as an example (tags prepared by Curio Projects) 		
PRESERVATION OF SURVEY MARKS;				
C25	<p>All works in City of Sydney Council streets must ensure the preservation of existing permanent survey marks (a brass bolt, or a lead plug holding a brass tack, covered by a cast iron box). At least forty-eight hours prior to the commencement of any works in the public way within 1 metre of a permanent survey mark contact must be made with the City's Project Manager Survey / Design Services to arrange for the recovery of the mark.</p> <p>A fee must be paid to the Council for the replacement of any permanent survey mark removed or damaged in accordance with the City's Schedule of Fees and Charges (Reinstatement of Survey Box).</p>	<ul style="list-style-type: none"> Letter from Veris Australia Pty Ltd (Veris) to Mirvac, Re: RE: SSD8449 and SSD8517, Development Conditions C25 and C26 (in both consents) Locomotive Workshops – Australian Technology Park, 	<p>Veris advised Mirvac, prior to the commencement of any work on site, that no Permanent Marks are located on site.</p> <p>Veris conducted a survey of the Cadastral Reference Marks, being survey infrastructure, and recorded the information on a Plan of Survey Information Only that was subsequently lodged with Land Registry Services for Registration.</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		Eveleigh, 20 March 2019. <ul style="list-style-type: none"> Plan of Survey Information Only, 8/01/19, printed 23/01/19. 		
PROTECTION OF SURVEY INFRASTRUCTURE				
C26	Prior to the commencement of any work on site, a statement prepared by a Surveyor registered under the Surveying Act 2002 must be submitted to Council verifying that a survey has been carried out in accordance with the Surveyor General's Direction No. 11 – Reservation of Survey Infrastructure. Any Permanent Marks proposed to be or have been destroyed must be replaced, and a "Plan of Survey Information" must be lodged at the Land and Property Management Authority, to ensure that the survey control infrastructure and cadastral framework are preserved for the public benefit and in accordance with the Surveying Act 2002.	<ul style="list-style-type: none"> Same as for Condition C25. 	Same as for Condition C25.	Compliant
PART D DURING CONSTRUCTION				
DEMOLITION				
D1	Demolition work must comply with Australian Standard AS 2601-2001 The demolition of structures (Standards Australia, 2001). The work plans required by AS 2601-2001 must be accompanied by a written statement from a	<ul style="list-style-type: none"> Locomotive Workshop, 2 Locomotive Street, Eveleigh, NSW, Demolition Plan, 	The demolition work plan, which included a statement of compliance with AS 2601-2001, was submitted to the PCA prior to the commencement of works.	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>suitably qualified person that the proposals contained in the work plan comply with the safety requirements of the Standard. The work plans and the statement of compliance must be submitted to the PCA before the commencement of works.</p>	<p>NMK Group Pty Ltd, 26 February 2019.</p> <ul style="list-style-type: none"> Aconex Memorandum between Mirvac and Philip Chun, Re: Condition D1 (SSD8517 / SSD8449) – Demolition, from 15/02/19 to 6/03/19. 		
CONSTRUCTION HOURS				
D2	<p>Construction, including the delivery of materials to and from the site, may only be carried out between the following hours:</p> <p>(a) between 7:30 am and 5:30 pm, Mondays to Fridays inclusive; and</p> <p>(b) between 7:30 am and 3:30 pm, Saturdays.</p>	<ul style="list-style-type: none"> Construction site notices. Interview with Mirvac personnel on 18/09/19. Complaints register. 	<p>Mirvac advised that, whilst workers may arrive to start prior to 7:30am, the activities only include pre-start routines not involving noisy activities, such as tool box talks. There have been no community complaints recorded related to construction hours. There is no evidence to indicate that Condition D2 is not being adhered to.</p> <p>The Auditors observe that the Complaints Register records two noise complaints on the 4 and 5 September 2019 and the Follow Up action included the statement “It was also clarified [with the complainant] that there was a lease agreement in place which allowed noisy works to be carried out between the hours of 7-10am Monday to Friday and 7-1pm Saturdays.” Condition D2 takes precedence</p>	Compliant

Locomotive Workshop Compliance Report 2

June 20



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
			and Mirvac should ensure that construction activities do not occur before 7:30am.	
D3	No work may be carried out on Sundays or public holidays.	<ul style="list-style-type: none"> Same as for Condition D2. 	As above.	Compliant
D4	<p>Activities may be undertaken outside of these hours if required:</p> <p>(a) by the Police or a public authority for the delivery of vehicles, plant or materials; or</p> <p>(b) in an emergency to avoid the loss of life, damage to property or to prevent environmental harm.</p>			Not triggered.
D5	Notification of such activities must be given to affected residents before undertaking the activities or as soon as is practical afterwards.			Not triggered.
D6 (as modified)	Deleted			
REMEDIATION				
D7	The Proponent shall undertake the remediation works in accordance with the recommendations of the Remedial Action Plan (RAP) prepared by JBS&G, dated 15 June 2016 (Ref: 51142/104280 (Revision 0)). Any amendments to the approved Remedial Strategy must be approved by the Site Auditor.	<ul style="list-style-type: none"> Australian Technology Park Remedial Action Plan, 51142/104280 (Revision 0), JBS&G Australia Pty Ltd, 15/06/16. Lot 4000 Materials Tracking Register, 	<p>Limited excavation work has been conducted to date, mainly related to piling works for foundations. Remediation works will be subject to Site Audit by an EPA accredited Site Auditor under the <i>Contaminated Land Management Act 1997</i>.</p> <p>The RAP requires that materials, including waste, be classified using a Materials Classification Form (MCF) and tracked using a Material Tracking Sheet (MTS). The Auditors did not observe evidence that the MCF was being used and an MCF Reference #</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		30/07/19 to 30/08/19.	<p>was not recorded on the Lot 4000 MTS under SSD 8517.</p> <p>The Auditors recommend that Mirvac review the implementation of the classification and tracking requirements under the RAP to ensure adequate records are in place for the Site Audit process.</p>	
WASTE CLASSIFICATION AND DISPOSAL				
D8	<p>The Applicant must ensure that all waste generated by the development is classified and disposed of in accordance with the EPA's Waste Classification Guidelines 2009. These Guidelines may indicate the material will need to be immobilised prior to disposal. If this is the case, the Applicant must apply to the EPA for a site-specific immobilisation approval.</p>	<ul style="list-style-type: none"> • Letter from JBS&G to Mirvac, Re: Locomotive Workshop – Bays 1 to 16 In-situ Waste Classification, Australian Technology Park, Eveleigh, NSW, 11/04/19. • Waste Analysis & Classification Report, NE548.4, Geotesta, 3/09/19. • Lot 4000 Materials Tracking Sheet, 30/07/19 to 30/08/19. • SUEZ Kemps Creek, Docket 	<p>The Auditor reviewed two waste classification reports. The <i>in-situ</i> waste classification report by JSB&G appeared comprehensive and generally in accordance with the EPA's Waste Classification Guidelines.</p> <p>The Geotesta waste classification report assessed the waste classification of a stockpile from an area identified as Area B in the JBS&G report that was classified as General Solid Waste with Special (Asbestos) Waste. Soil from a stockpile was sampled and reclassified as General Solid Waste on the basis that asbestos was not detected.</p> <p>An EPA Waste Transport Certificate for 6x200 L of hazardous, solid lead, lead compounds (Waste Code D220) for disposal at Environmental Treatment Solutions Pty Ltd (ETS), Minto, was reviewed. This facility is licensed to receive D220 waste (EPL No. 20696). The Auditors observed that the ETS driver signed the EPA Waste Transport Certificate both as the Consignor and the</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
		ED310628240, 30/07/19. • EPA Transport Certificate No. 2T01025263, 19/09/19. • ETS Environment Protection Licence (EPL) No. 20696.	Transporter. The Auditors recommend that Mirvac confirm that ETS is an authorised agent, approved by the EPA to consign waste on behalf of a waste producer.	
UTILITIES				
D9	The Applicant shall be responsible for all public utility adjustment/ relocation works, necessitated by the development and as required by the various public utility authorities and/ or their agents.	<ul style="list-style-type: none"> As for Conditions B30 and C16. 	Mirvac has consulted with and obtained the required written approvals from utility providers.	Compliant
CONSTRUCTION NOISE CRITERIA				
D10	The development shall be constructed with the aim of achieving the construction noise management levels detailed in the Interim Construction Noise Guideline (Department of Environment and Climate Change, 2009) or within the noise limits predicted in the applicant's Noise and Vibration Report that formed part of the EIS. All feasible and reasonable noise mitigation measures shall be implemented and any activities that could exceed the construction noise management levels shall be identified and	<ul style="list-style-type: none"> Interviews with Mirvac (Nathan McCoy, Trainee Development Manager & Chris Callaghan, Project Manager) on 18/9/2019; Complaints Register 	As noted in Condition B6, two noise complaints have been received to date (on 4/9/2019 and 5/9/2019), from the existing tenants of Bay 14. Mirvac advised the tenants that the lease agreement allowed for noisy works to be carried out between 7-10am Monday – Friday and 7-1pm Saturdays. Four noise and vibration monitors have since been installed with no excessive noise levels recorded. The existing noise and vibration thresholds for works outside of the normal construction working hours continue to be in place.	Compliant

Locomotive Workshop Compliance Report 2

June 20



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	managed in accordance with the approved CNVMP.			
D11	Any noise generated during the construction of the development must not be offensive noise within the meaning of the Protection of the Environment Operations Act, 1997 or exceed approved noise limits for the site.	<ul style="list-style-type: none"> Same as for Condition D10 	Same as for Condition D10	Compliant
D12	All work, including demolition, excavation and building work must comply with the Australian Standard 2436-2010 'Guide to Noise and Vibration Control on Construction, Demolition and Maintenance Sites' or this consent where different.	<ul style="list-style-type: none"> Same as for Condition D10 	Same as for Condition D10	Compliant
SAFE WORK AUSTRALIA REQUIREMENTS				
D13	To protect the safety of work personnel and the public, the work site shall be adequately secured to prevent access by unauthorised personnel, and work shall be conducted at all times in accordance with relevant Safe Work Australia requirements.	<ul style="list-style-type: none"> Interviews with Mirvac (Nathan McCoy, Trainee Development Manager & Chris Callaghan, Project Manager) on 18/9/2019 Site visits on 13 and 18 September 2019. 	<p>Mirvac advised:</p> <ul style="list-style-type: none"> There is 24 hr, 7 days/week security patrols for the South Eveleigh precinct including the Locomotive Workshops. The security office is based in the Locomotive Workshop. There have been no notifiable incidents reported to Safe Work Australia. <p>The Auditors observed during site inspections that all site entrances were secured with road traffic controllers present at the main site vehicle entrance.</p>	Compliant
HAZARDOUS AND INDUSTRIAL WASTE				
D14	Hazardous and/or industrial waste arising from the demolition/operational activities must be removed	<ul style="list-style-type: none"> Same as for Condition D8. 	The Auditors' review of waste classification and management in accordance with Condition D8	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	and/or transported in accordance with the requirements of the Office of Environment and Heritage and the NSW Work Cover Authority pursuant to the provisions of the following: (a) Protection of the Environment Operations Act 1997; (b) Protection of the Environment Operations (Waste) Regulation 2014; (c) Waste Avoidance and Recovery Act 2001; and (d) Work Health and Safety Act 2011 and Work Health and Safety Regulation 2017.		included review of hazardous and/or industrial wastes, such as the asbestos and lead contaminated wastes. Therefore, the findings and recommendation for improvement are the same as for Condition D8.	
COVERING OF LOADS				
D15	All vehicles involved in the excavation and/ or demolition process and departing from the property with materials, spoil or loose matter must have their loads fully covered before entering the public roadway.	<ul style="list-style-type: none"> Site visit observations and photographs on 18 September 2019. 	The Auditors observed a truck from the demolition works leaving the site that had its load covered.	Compliant
VEHICLE CLEANSING				
D16	Prior to the commencement of work, suitable measures are to be implemented to ensure that sediment and other materials are not tracked onto the roadway by vehicles leaving the Site. It is an offence to allow, permit or cause materials to pollute or be placed in a position from which they may pollute waters.	<ul style="list-style-type: none"> Site visit observations and photographs on 18/09/19, during a rain event. Interview with Mirvac personnel on 18/09/19. 	The Auditors observed a waste truck leaving the site via one of the Locomotive St entrances. The implemented control measures of wheel washing on geofabric inside the building appeared to be effective, as no sediment was observed being tracked onto Locomotive St or entering stormwater drains. The controls are not fully in accordance with the approved Sediment and Erosion Control Plan in relation to bunding and the Auditors recommend	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
that the Erosion and Sediment Control Plan be reviewed and updated if required.				
NO OBSTRUCTION OF PUBLIC WAY				
D17	The public way must not be obstructed by any materials, vehicles, refuse skips or the like, under any circumstances. Non-compliance with this requirement will result in the issue of a notice by the Secretary to stop all work on site.	<ul style="list-style-type: none"> Site visit observations and photographs on 13 and 18 September 2019. 	<p>The Auditors observed that the public ways, including Locomotive Street, Innovation Plaza and the walkways along Locomotive Street and the railway line, were not obstructed.</p> <p>Three full-time traffic controllers are engaged by Mirvac to manage the traffic and pedestrians to ensure the safety of pedestrians and the public ways are not obstructed.</p>	Compliant
BUNDING				
D18	The Applicant shall store all chemicals, fuels and oils used on-site in appropriately banded areas in accordance with the requirements of all relevant Australian Standards, EPL requirements and/or EPA's Storing and Handling Liquids: Environmental Protection – Participants Handbook.	<ul style="list-style-type: none"> Site visit observations and photographs on 13 and 18 September 2019. 	<p>The Auditors observed that flammable liquids cabinets, which meet the requirements of Condition D18, were being used for the storage of chemicals inside the building.</p> <p>An unlabelled IBC was observed outside the building, within the eastern Work Zone, that appeared to contain residual liquid, that was not banded. Mirvac personnel advised that it contained water although the IBC was reportedly used in the decontamination process for the lead removal works. The Auditors recommend that contents of the IBC be verified, and the IBC appropriately labelled and, if necessary, relocated or banded. The Auditors note that this issue was also identified in the IEA Report for SSD 8517 as it is understood that</p>	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
			the IBC may have been used in both Bays 1-4a and Bays 5-15.	
SITE NOTICE				
D19	<p>A site notice(s) shall be prominently displayed at the boundaries of the site for the purposes of informing the public of project details including, but not limited to the details of the Builder, PCA and Structural Engineer. The notice(s) is to satisfy all but not be limited to, the following requirements:</p> <p>(a) minimum dimensions of the notice are to measure 841mm x 594mm (A1) with any text on the notice to be a minimum of 30 point type size;</p> <p>(b) the notice is to be durable and weatherproof and is to be displayed throughout the works period</p> <p>(c) the approved hours of work, the name of the site/project manager, the responsible managing company (if any), its address and 24 hour contact phone number for any inquiries, including construction/noise complaint are to be displayed on the site notice; and</p> <p>(d) the notice(s) is to be mounted at eye level on the perimeter hoardings/fencing and is to state that unauthorised entry to the site is not permitted.</p>	<ul style="list-style-type: none"> Site visit observations and photographs on 18 September 2019. 	<p>The Auditors observed that site notices were prominently displayed at the main site personnel and vehicle entrances. They met the requirements of Condition D19 in all respects except they did not include the details of the Structural Engineer.</p> <p>The Auditors recommend that the details of the Structural Engineer be added either to the existing notices or as a separate notice displayed adjoining the existing notices.</p>	Compliant

Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
IMPACTS OF BELOW GROUND (SUB SURFACE) WORKS – NON-ABORIGINAL OBJECTS				
D20	If during the course of construction the Applicant becomes aware of any previously unidentified heritage object(s), all work likely to affect the object(s) shall cease immediately and the Heritage Council of New South Wales shall be notified immediately in accordance with section 146 of the Heritage Act 1977. Relevant works shall not recommence until written authorisation from the Heritage Council of NSW is received by the Applicant.	<ul style="list-style-type: none"> Interviews with Curio Projects (Andre Fleury & Claire Hickson, heritage consultants to Mirvac) on 18/9/2019 	Mirvac's heritage consultants (Curio Projects) advised that no heritage objects have been uncovered in Bays 5 - 15.	Not triggered
IMPACTS OF BELOW GROUND (SUB SURFACE) WORKS – ABORIGINAL OBJECTS				
D21	If during the course of construction the Applicant becomes aware of any previously unidentified Aboriginal object(s), all work likely to affect the object(s) shall cease immediately and the Office of Environment and Heritage informed in accordance with section 89A of the National Parks and Wildlife Act 1974. Relevant works shall not recommence until written authorisation from Office of Environment and Heritage is received by the Applicant.	<ul style="list-style-type: none"> Same as for Condition C20 	Same as for Condition C20.	Not triggered
PROTECTION OF TREES				
D22	No street trees within the Public Way are to be trimmed or removed unless it forms a part of this development consent or prior written approval from the relevant Authority is obtained or is	<ul style="list-style-type: none"> Email from City of Sydney Council to Mirvac, Re: TPR/2019/82 13A Garden Street 	Mirvac obtained City of Sydney's written approval to prune trees 69, 70, 76 to 79 within the eastern Work Zone.	Compliant



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	required in an emergency to avoid the loss of life or damage to property.	Eveleigh, 19/03/19, with attached Permit for Clearing Vegetation – Approval, 19/03/19.		
D23	All street trees within the Public Way shall be protected at all times during construction. Any tree on the footpath, which is damaged or removed during construction due to an emergency, shall be replaced, to the satisfaction of the relevant Authority.	<ul style="list-style-type: none"> Site visit observations and photographs on 18 September 2019. 	There are no trees along the northern and southern public ways located along Locomotive Street and the footpath beside the railway line. Trees in Innovation Plaza within the eastern Work Zone are adequately protected.	Compliant
D24	All trees on the subject site that are not approved for removal are to be suitably protected by way of tree guards, barriers or other measures as necessary are to be provided to protect root system, trunk and branches, during construction.	<ul style="list-style-type: none"> Site visit observations and photographs on 18 September 2019. 	The trees located within the eastern Work Zone were observed to be protected with barrier guards.	Compliant
HOARDING REQUIREMENTS				
D25	<p>The following hoarding requirements shall be complied with:</p> <p>(a) No third party advertising is permitted to be displayed on the subject hoarding/fencing.</p> <p>(b) The construction site manager shall be responsible for the removal of all graffiti from any construction hoardings or the like within the construction area within 48 hours of its application.</p>	<ul style="list-style-type: none"> Site visit observations and photographs on 18 September 2019. 	The Auditors observed that no third party advertising or graffiti were present on the hoarding.	Compliant
ROOF LANTERNS				



Table A-1: Compliance with SSD 8449				
APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
D26	Any removed roof lanterns must be securely stored for future use.		None of the roof lanterns have been removed.	Not triggered
SURVEY CERTIFICATE				
D27	A Survey Certificate prepared by a Registered Surveyor must be submitted to the PCA at the completion of the building works certifying the location of the building in relation to the boundaries of the allotment.			Not triggered
PART E PRIOR TO OCCUPATION OR COMMENCEMENT OF USE				
PROTECTION OF PUBLIC INFRASTRUCTURE				
E1	Unless the Applicant and the applicable authority agree otherwise, the Applicant must prior to commencement of the first use of the commercial bays (Bays 5-15) of the Locomotive Workshop: (a) repair, or pay the full costs associated with repairing, any public infrastructure that is damaged by carrying out the development; and (b) relocate, or pay the full costs associated with relocating any infrastructure that needs to be relocated as a result of the development.			Not triggered
REMEDIATION AND SITE VALIDATION				
E2	Within 6 months of the completion of the remediation works on site, and prior to the issue of any Occupation Certificate, the Applicant shall submit a detailed Site Audit Summary report and Site Audit Statement and Validation Report to the			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>EPA, the Planning Secretary, the Certifying Authority, and the Council. The validation and audit process may occur progressively to the satisfaction of the site auditor.</p> <p>A Section A Site audit statement must be prepared at the end of each stage of development, including the excavation and construction of the tunnel below Locomotive Workshop to Locomotive Street certifying the suitability of the land for the proposed use.</p> <p>The site audit must be prepared in accordance with the Contaminated Land Management Act 1997 and completed by a site auditor accredited by the EPA to issue Site Audit Statements.</p> <p>The site auditor must also verify that any excavated material disposed off-site, has been appropriately classified, validated, managed and the relevant approvals obtained in accordance with the relevant legislation and any relevant approved materials management plan/s.</p> <p>On completion of remediation works, the Council shall be notified in accordance with the relevant requirements of Clauses 17 and 18 of SEPP 55 - Remediation of Land.</p>			
CONTAMINATION - LONG TERM ENVIRONMENTAL MANAGEMENT PLAN				
E3	Prior to the issue of the first Occupation Certificate for Bays 5 - 15, the Applicant shall prepare and implement a Long Term Environmental			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>Management Plan (LTEMP). The plan shall be prepared by a suitably qualified and experienced person, be submitted to an EPA Accredited Site Auditor for review and approval within one month of the completion of remediation works, unless otherwise agreed by the Secretary. The LTEMP shall include, but not be limited to:</p> <ul style="list-style-type: none"> (a) a description of the nature and location of any contamination remaining on site; (b) provisions to manage and monitor any remaining contamination; (c) a groundwater monitoring program to assess the potential impact of fill material placed below ground water; (d) mechanisms to report results to relevant agencies; (e) triggers that would indicate if further remediation is required; and (f) details of any contingency measures that the Applicant would carry out to address any ongoing contamination. <p>Upon completion of the remediation works, the Applicant shall manage the site in accordance with the LTEMP and any on-going maintenance of</p>			



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	remediation notice issued by the EPA under the CLM Act.			
HERITAGE INTERPRETATION				
E4	Within 12 months of the issue of the first Occupation Certificate for the Locomotive Workshop, the Applicant shall implement the proposals and recommendations of the approved Stage 2 Heritage Interpretation Plan for the Locomotive Workshop, including the physical elements and digital elements associated with the travelator (under SSD 8517).			Not triggered
E5	Future development applications must ensure that fit out works are consistent with the approved Stage 2 Heritage Interpretation Plan.			Not triggered
ONGOING CURATION, INTERPRETATION AND CONSERVATION				
E6	Within 12 months of the issue of the first occupation certification, the applicant must prepare a strategy in consultation with the Heritage Council and Council in regard to the on-going management of the cultural heritage tourism initiatives including curatorial programs, interpretation updates, and repairs and maintenance to moveable heritage assets. The strategy must include detail of ongoing funding.			Not triggered
SYDNEY WATER COMPLIANCE				



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
E7	A Section 73 Compliance Certificate under the Sydney Water Act 1994 must be obtained from Sydney Water Corporation.	Closed out in the issue of Retail Interim Occupation Certificate on 26 th May 2020.		Compliant
OCCUPATION CERTIFICATE				
E8	An Occupation Certificate must be obtained from the PCA prior to commencement of occupation or use of the whole or any part of a new building, an altered portion of, or an extension to an existing building.			Not triggered
MECHANICAL VENTILATION				
E9	Following completion, installation and testing of all the mechanical ventilation systems, the Applicant shall provide evidence to the satisfaction of the PCA, prior to the issue of the relevant Occupation Certificate, that the installation and performance of the all mechanical systems complies with: (a) the BCA; (b) Australian Standard AS1668 and other relevant codes; (c) the development consent and any relevant modifications; and (d) any dispensation granted by the New South Wales Fire Brigade and having regard to any approvals issued by the Independent Liquor and Gaming Authority (ILGA).			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
TRAVEL DEMAND MANAGEMENT				
E10	<p>The Applicant shall prepare a Work Place Travel Plan, in consultation with TfNSW, for the proposed development which must be approved by the Planning Secretary prior to issue of the first Occupation Certificate for Locomotive Workshop. The Plan shall be included in the staff induction information for incoming employees and shall aim to achieve the following:</p> <ul style="list-style-type: none"> (a) Facilitate the sustainable and safe travel of staff; (b) Encourage high modal share for public transport, cycling and walking to work with flexible working arrangements; (c) Provide appropriate facilities at the site to enable staff and visitors to commute by sustainable transport modes; (d) Reduce the need to travel for work related activities; (e) Avoid parking on local streets in residential areas; (f) Establish a means of monitoring the mode share of employees and visitors; (g) Raise awareness of sustainable transport amongst staff; and 	<p>Closed out in the issue of Retail Interim Occupation Certificate on 26th May 2020.</p>		Compliant



Table A-1: Compliance with SSD 8449				
APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	(h) Reduce the number of car journeys associated with business travel by staff and visitors.			
POST CONSTRUCTION DILAPIDATION REPORT				
E11	<p>Prior to the commencement of first use of the commercial bays (5-15) of the Locomotive Workshop:</p> <p>(a) the Applicant shall engage a suitably qualified person to prepare a post-construction dilapidation report at the completion of the construction works. This report is to ascertain whether the construction works created any structural damage to adjoining buildings, infrastructure and roads;</p> <p>(b) the report is to be submitted to the PCA. In ascertaining whether adverse structural damage has occurred to adjoining buildings, infrastructure and roads, the PCA must:</p> <p>(c) compare the post-construction dilapidation report with the pre-construction dilapidation report required by these conditions; and</p> <p>(d) have written confirmation from the relevant authority that there is no adverse structural damage to their infrastructure and roads.</p> <p>(e) a copy of this report is to be forwarded to the Secretary and each of the affected property owners.</p>			Not triggered
FIRE SAFETY CERTIFICATION				



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
E12	Prior to the issue of the relevant Occupation Certificate, a Fire Safety Certificate shall be obtained for all the relevant Essential Fire or Other Safety Measures forming part of this consent. A copy of the Fire Safety Certificate must be submitted to the relevant authority and PCA and be prominently displayed in the building.	Closed out in the issue of Retail Interim Occupation Certificate on 26 th May 2020.		Compliant
STRUCTURAL INSPECTION CERTIFICATE				
E13	<p>A Structural Inspection Certificate or a Compliance Certificate must be submitted to the satisfaction of the PCA prior to the issue of the relevant Occupation Certificate and/or use of the premises. A copy of the Certificate with an electronic set of final drawings (contact approval authority for specific electronic format) shall be submitted to the PCA after:</p> <p>(a) the site has been periodically inspected and the Certifier is satisfied that the structural works is deemed to comply with the final design drawings; and</p> <p>(b) the drawings listed on the Inspection Certificate have been checked with those listed on the final Design Certificate/s.</p>			Not triggered
WASTE DISPOSAL				
E14	All waste generated on site must be classified and disposed of in accordance with the Waste Classification Guidelines (DECC 2008).			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
E15	Prior to the issue of the first Occupation Certificate for Bays 1-4a, the building owner must ensure that there is a contract with a licensed contractor for the removal of all waste. No garbage is to be placed on the public way, e.g. footpaths, roadways, plazas, reserves, at any time.	Closed out in the issue of Retail Interim Occupation Certificate on 26 th May 2020.		Compliant
E16	Prior to the issue of any Occupation Certificate, details shall be submitted to the satisfaction of the PCA that waste handling works have been completed in accordance with Condition E17.			Not triggered
ACOUSTIC COMPLIANCE				
E17	Prior to the issue of the first Occupation Certificate, or commencement of use, whichever occurs first, evidence shall be submitted to the PCA demonstrating compliance with all recommendations of the Acoustic Assessment, prepared by Arup, and amended reports submitted as part of the EIS and the development achieves compliance with the requirements of State Environmental Planning Policy (Infrastructure) 2007 and other guidelines applicable to the development.			Not triggered
LOADING DOCK MANAGEMENT PLAN				
E18	Prior to the commencement of first use in the Locomotive Workshop, a Loading Dock Management Plan shall be prepared in consultation with the Sydney Coordination Office and Council and submitted to the Planning Secretary for approval. The Plan is to apply to all tenancies within the Locomotive Workshop to			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>promote safe and efficient operation of the loading area in Bay 1-2 north and Innovation Plaza, the on-street loading spaces on Locomotive Street and to minimise conflicts with pedestrian movements. The Loading Dock Management Plan shall include the following:</p> <ul style="list-style-type: none"> (a) allocation of loading spaces (b) restrictions on delivery times to ensure all loading activities are undertaken outside of peak pedestrian hours, being before 8am and after 6pm, all days (c) management of conflicts between vehicles and pedestrians (d) all vehicles are to exit the loading dock in a forward direction (e) controls on duration of stays (f) measures to ensure there is no queuing of delivery vehicles including details of alternate parking locations to redirect vehicles when queuing occurs (g) procedures for tradesperson access and parking (h) truck access routes (i) detail of physical landscaping and street furniture within Innovation Plaza to passively manage risks associated with trucks reversing into the loading dock 			



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	(j) active management measures (eg traffic controllers) (k) evidence of consultation with the Sydney co-ordination office and council in respect of the loading dock management plan must be submitted to the secretary.			
SERVICE VEHICLE ACCESS ROUTE				
E19	Prior to the commencement of first use in the Locomotive Workshop, the Applicant is to obtain endorsement from Council's Local Pedestrian and Calming Committee to use for changes to 'no stopping' parking restrictions on Rosehill Street, to enable the servicing access route Option 1 (Rosehill Street and Margaret Street) to the Locomotive Workshop. This includes undertaking implementing the required changes to 'no stopping' parking restrictions on Rosehill Street. If endorsement is not obtained from Council's Local Pedestrian and Traffic Calming Committee for changes to kerbside parking restrictions, evidence must be provided to the satisfaction of the Planning Secretary, prior to the commencement of the first use of the Locomotive Workshop, before Option 2 (Rosehill Street, Marian Street and Cornwallis Street) can be used for servicing vehicle access to the Locomotive Workshop.	Compliance achieved in the issue of the Interim Occupation Certificate, dated 26 th May 2020 by Philip Chun.		Compliant
STORMWATER				
E20	All works for the disposal of stormwater and drainage are to be implemented in accordance with the approved plans, including:			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	(a) a works as executed survey must be prepared to the satisfaction of the PCA and a copy submitted to Council (b) a hydraulic compliance certificate and calculation sheet (c) evidence of Sydney Waters acceptance of the works as executed documentation			
E21	Prior to the issue of the relevant Occupation Certificate, maintenance schedules of the proposed water sensitive urban design and drainage measures must be submitted to and approved by the PCA and a copy provided to Council.			Not triggered
E22	Prior to the issue of any Occupation Certificate, a Positive Covenant must be registered on the title for all drainage systems involving On-Site Detention (OSD) to ensure maintenance of the approved OSD system regardless of the method of connection.	Compliance achieved in the issue of the Interim occupation Certificate, dated 26 th May 2020 by Philip Chun.		Compliant
EXTERNAL LIGHTING				
E23	External Lighting shall comply with AS 4282: 1997 Control of the Obtrusive Effects of Outdoor Lighting. Upon installation of lighting, but before it is finally commissioned, the Applicant shall submit to the PCA evidence from an independent qualified practitioner demonstrating compliance in accordance with this condition.			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
E24	The Department must be notified in writing of the dates of commencement of operation at least 48 hours before operation is likely.			Not triggered
PART F POST OCCUPATION				
WORK PLACE TRAVEL PLAN				
F1	The Applicant shall implement the Work Place Travel Plan (WPTP) (Condition E13), ensuring that its annual review presented to the Planning Secretary results in sufficient facilities being provided to meet the demand for sustainable travel choices, including facilities for visitors within the public domain.			Not triggered
WAYFINDING				
F2	The Applicant shall implement wayfinding strategies, prepared in consultation with Council and TfNSW, to assist with the increasing mode share of walking and cycling. This shall include signage to other destinations external to the site, including transport nodes and tourist destinations.			Not triggered
PUBLIC WAY TO BE UNOBSTRUCTED				
F3	The public way must not be obstructed by any materials, vehicles, refuse, skips or the like under any circumstances.			Not triggered
LOADING AND UNLOADING				
F4	All loading and unloading of service vehicles in connection with the use of the premises shall be			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	carried out in accordance with the requirements of Condition E21.			
F5	The size of vehicles servicing the Locomotive Workshop is not to exceed 10.2 m in length.			Not triggered
NOISE CONTROL – GENERAL				
F6	<p>The emission of noise associated with the use of Locomotive Workshop, the operation of any mechanical plant and equipment, excluding the operations of the Blacksmith, shall comply with the following criteria:</p> <p>(a) the LAeq, 15minute noise level emitted from the use must not exceed the background noise level LA90, 15minute by more than 5dB when assessed at the boundary of any affected residence property;</p> <p>(b) the LAeq, 15minute noise level shall be adjusted for modifying factors in accordance with Appendix 2 of the Noise Guide For Local Government published by DECCW;</p> <p>(c) the background noise level shall be measured in the absence of noise emitted from the use in accordance with Australian Standard AS 1055.1-1997-Description and measurement of environmental noise; and</p> <p>(d) the use of the premises shall be controlled so that any emitted noise is at a level so as not to create an 'offensive noise' as defined in the</p>			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	Protection of the Environment Operations Act 1997 to any affected residence.			
NOISE CONTROL – MECHANICAL PLANT AND EQUIPMENT				
F7	<p>Noise associated with the use of mechanical plant and equipment must not give rise to any one or more of the following:</p> <p>(a) transmission of ‘offensive noise’ as defined in the Protection of the Environment Operations Act 1997 to any affected receiver; and</p> <p>(b) a sound pressure level at the boundary of any affected receiver that exceeds the background (LA90, 15minutes) noise level by more than 5dB. The background noise level must be measured in the absence of noise emitted from the use in accordance with Australian Standard AS1055.</p> <p><i>Note: The method of measurement of vibration being carried out in accordance with ‘assessing Vibration; Technical Guidelines’ – DEC (EPA) AS1055 for sound level measurements</i></p>			Not triggered
ANNUAL FIRE SAFETY CERTIFICATION				
F8	The owner of the building shall certify to Council or the relevant authority every year that the essential services installed in the building for the purposes of fire safety have been inspected and at the time of inspection are capable of operating to the required minimum standard. This purpose			Not triggered



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
	<p>of this condition is to ensure that there is adequate safety of persons in the building in the event of fire and for the prevention of fire, the suppression of fire and the prevention of spread of fire.</p>			
HERITAGE DOCUMENTATION				
F9	<p>The Conservation Management Plan (CMP), Heritage Asset Management Strategy (HAMS) and Moveable Collections Management Plan (MCMP) for the site must be updated following completion of the works at the Locomotive Workshop. All documentation is to be completed and submitted to the Heritage Council for endorsement within 24 months of the first Occupation Certificate for Locomotive Workshop.</p> <p>Once endorsed, electronic copies of the updated heritage management documents are to be provided to the City of Sydney Council for its own records.</p>			Not triggered
EXTERNAL LIGHTING				
F10	<p>The intensity of lighting of the site, the hours of illumination and the location of the lighting must not cause objectionable glare or injury to the amenity of the neighbourhood. If in the opinion of the Certifying Authority or the Secretary, objectionable glare or injury is likely to be caused, the intensity, hours of illumination and location of the lighting must be varied so that it does not cause objection or injury.</p>			Not triggered

Locomotive Workshop Compliance Report 2

June 20



Table A-1: Compliance with SSD 8449

APPROVAL (ID)	REQUIREMENT	EVIDENCE COLLECTED	INDEPENDENT AUDIT FINDINGS AND RECOMMENDATIONS	COMPLIANCE STATUS
HOURS OF OPERATION				
F11	The commercial premises may operate 24 hours a day, 7 days a week.			Not triggered
LOADING DOCK				
F12	The approved Loading Dock Management Plan is to be provided to all tenants annually (at least).			Not triggered
HOURS OF OPERATION – BLACKSMITH				
F13	The Blacksmith is permitted to operate 24 hours a day, 7 days per week.			Not triggered